From: Meyer, John

To: Edlund, Carl; Phillips, Pam; Gray, David; Taheri, Diane

Cc: Sanchez, Carlos; Miller, Garyg
Subject: San Jacinto Update 03/10/16
Date: Thursday, March 10, 2016 3:34:18 PM

The EPA RPM reported this afternoon that the PRP's contractor was able to use a boat and locate the affected areas today. The areas were probed to determine the presence of the liner and the extent of rock cover surrounding the exposed liner. The areas without sufficient rock cover were marked for placement of additional rock material. The liner was intact in all the affected areas. No waste material was exposed. The EPA RPM was on-site to oversee the work.

The tide conditions are not currently favorable for the placement of the rock. Based on the tide tables and weather forecast, the PRPs contractor will begin the rock placement on Monday morning. EPA oversight will continue next week.

John C Meyer Remedial Branch Chief Superfund Division 214.665.6742

