

From: [Jonathan Carroll](#)
To: [Moore, Gary](#); [Moore, Gary](#)
Subject: Fw: Fwd: Tank 16 page 2
Date: Thursday, October 24, 2013 3:23:16 PM

FYI

----- Forwarded Message -----

From: Steve Wilson <swilsonwse@gmail.com>
To: Jonathan Carroll <jcarroll@lazarusenergy.com>
Sent: Thursday, October 24, 2013 2:31 PM
Subject: Fwd: Tank 16 page 2

----- Forwarded message -----

From: Melton Hennigan (b) (6)
Date: Thu, Oct 24, 2013 at 2:09 PM
Subject: Tank 16 page 2
To: Steve Wilson <swilson@lazarusenergy.com>

Pics of tank 16 steps. Put mouse over right top corner and it will show the number of the picture. This is just a sampling of the pictures because all of them did not turn out. BBB repaired 20 steps. Of the 20, only 2 complete treads were replaced. The rest only had partial replacement of 2 to 6 inches of material on one end. I noticed that they did not weld the back of the treads where they turn down on the back of the stair tread. I called it to BBB's attention. They said they would get to it.

BBB finished the roof cone today at noon. They began installing clips to hold up insulation before cutting 18 inches off bottom of insulation to slot the shell.

735 pic of landing with the broom
 751 left over roof material (17 sheets of steel, 3/16 inch)
 761 replaced 6" of step
 762 replaced 2 1/2 inches of step
 764 replaced 2" of step
 765 replaced 5" of step
 767 replaced 2" of step
 768 replaced whole step
 770 replaced very end of step
 772 replaced very end of step
 774 replaced 6" of step
 780 replaced 1/2 of step