

## FJ Doyle Operational Plan/Schedule

Wed, Jan 2 (OSC Delgado):

- ~~Team remobilizes to hotel from Christmas Break; Completed~~
- RM checks out site for preparations for Jan 3 start; - Not Completed due to travel time

Thursday, Jan 3 (OSC Delgado):

- Partial Rain-out/minimal operations/crew due to weather – START/OSC/ERRS crew onsite until 1000; ERRS RM/FCA and OSC onsite until 1400 performing planning/preparation activities/1900s/DWOs/site documentation
- ~~Crew Secured site and reestablished storm water controls, inspected/maintained equipment, and disposed of 11 tires Completed~~

Friday, Jan 4 (OSC Delgado):

- DRA25 (hand dig the debris within the concrete drainage and blow-out the culvert towards DRA26); - ongoing
- Excavate (Oscar): EAS07S and EAS08S (south side to north side beyond underground pipes then let big excavator dig remainder); - ongoing
- Channel/accumulate standing water from clean grids into drainage ditches (ongoing)
- ~~Channel/accumulate standing water onsite (contaminated grids) into low area (FJD04/06) onsite completed~~
- Level/grade high traffic areas to encourage dewatering and facilitate operations
- Dewatering FJD03-02/04/06, FJD02-06, FJD08-01/02, FJD09-01/02, and DRA06 - ongoing
- Blow out culvert in DRA022 at Cedar and Cottonwood (attempted – contacted City of Leonard)
- Excavate DRA26 (this should be done first as kids are out of school until Jan 7); - Oscar needs decontamination from EAS07S/EAS08S before performing this action

Saturday, Jan 5 (OSC Delgado):

- Continue dewatering FJD03-02/04/06, FJD02-06, FJD08-01/02, FJD09-01/02, and DRA06 (as necessary)
- Restoration: FJD02, FJD03, and Alleyway areas (site conditions permitting);
- Excavate (Oscar): Continue EAS08S (TSCA) and DRA26

Sunday, Jan 6 (OSC Martin):

- Dewater accumulation of water in FJD04/06 utilizing filter bag and waddles onto Cottonwood ditch (DRA05/DRA04)
- Excavate (Oscar): Complete EAS08 (TSCA) and DRA26; begin FJD05-01 (time permitting)
- Restoration (Rusty): FJD02, FJD03, and Alleyway areas (site conditions permitting);
- Excavate (Dee): FJD04-07 (TSCA) and begin FJD04-08 (TSCA) (time permitting)

Monday, Jan 7 (OSC Delgado):

- Restoration (Rusty): FJD02, FJD03, and Alleyway areas;
- Excavate (Dee): FJD04-07 (TSCA), FJD04-08 (TSCA), DRA09S
- Restoration (Rusty/Dee): Continue FJD02, FJD03, and Alleyway areas;
- Excavate (Oscar): DRA22 and DRA04
- Excavate (Dee): FJD04-05, FJD04-06, and DRA09

- Waste disposal (Dee): TSCA Disposal to Itasca Landfill
- Waste Disposal (Dee) Non-TSCA to Maloy Landfill

Don/Angela To Dos:

- Drum disposal
- Design plan for restoration of FJ Doyle site to gravel “parking lot”
- Award Sod to Low Bidder and make arrangements for installation in FJD08/09 as soon as final restoration/grading is completed
- Hire Surveyor to establish property boundaries of (b) (6) property and FJ Doyle Site
- Get estimate for cedar/metal/vinyl 6 ft privacy fence with top rail between (b) (6) property and FJ Doyle Site

Gary/Paige To Dos:

- Confirm/Discuss specifics of restoration for FJ Doyle site to gravel “parking lot” – Call on Monday to answer any questions? (final confirmation for procurement of materials/design plan)
- Confirm restoration materials for Alley/Easement – sod or gravel?
- Confirm restoration materials for (b) (6) property – sod?
- Confirm fence bit is only for barrier between (b) (6) property and FJ Doyle site, not along site and easement or any other border

**IGNORE ALL SCHEDULE/OPERATIONAL SPECIFICS AFTER THIS POINT; SCHEDULE/OPERATIONS WILL BE DETERMINED FOR THE WEEK OF 1/7/19 ON 1/7/19, ONCE WEEKEND OPERATIONS HAVE CONCLUDED; ALL COMMENTS ON THE SCHEDULE/OPERATIONS AFTER 1/7/19 WILL BE IGNORED UNTIL 1/7/19; THANK YOU FOR YOUR COOPERATION**

Tuesday, Jan 8 (OSC Delgado):

- Restoration (Rusty/Dee): Continue and Complete soil restoration of FJD08, and FJD09;
- Waste Disposal (Dee): Concrete/Debris/Non-TSCA Soils to Maloy

Wednesday, Jan 9 (OSC Delgado):

- Restoration (Rusty): Alleyway area/FJD05
- Excavation (Oscar): DRA05 and DR03
- Excavation (Dee): FJD04-03, FJD04-04 (TSCA), and DRA08S (TSCA)
- Waste disposal (Dee): TSCA Disposal to Itasca Landfill
- Waste Disposal (Dee) Non-TSCA to Maloy Landfill

Thursday, Jan 10 (OSC Delgado):

- Restoration (Rusty): Alleyway Areas/Drainage Ditches
- Excavation (Oscar): DRA02
- Excavation (Dee): FJD04-01 and DRA07W
- Waste disposal (Dee): TSCA Disposal to Itasca Landfill
- Waste Disposal (Dee) Non-TSCA to Maloy Landfill

Friday, Jan 11 (OSC Delgado):

- Restoration (Rusty/Oscar): Alleyway/Drainage Ditches
- Excavate (Dee): DRA07, FJD04-08 (TSCA), and DRA08N

