

Dates	Projected Activity	Anticipated Oversight
July 14	MW Installation (MW-11, MW-6, MW-14, MW-13, MW-7), Off-property soil borings (hand auger): SB-54, SB-96, SB-97, SB-50, SB-98, SB-99, SB-74	Mark Kelly (EA) anticipated on-site
July 17	MW Development, MW Installation (MW-4, MW-6, MW-7, MW-8)	Mark Kelly (EA) anticipated on-site
July 18	MW Development, On-property soil borings: SB-28, SB-23 replacement, SB-107, SB-108, SB-69, SB-70, Off-property sol borings: SB-60, SB-79	Mark Kelly (EA) anticipated on-site
July 19	MW Development, MW Sampling, Off-property soil borings: SB-80, SB-81, SB-82, SB-110, SB-109, SB-57, SB-56, SB-55,	Mark Kelly (EA) anticipated on-site
July 20	MW Development, MW Sampling, Off-property borings: SB-47, SB-48, SB-49, SB-53, SB-73, SB-72, SB-71, SB-51	Mark Kelly (EA) anticipated on-site
July 21	MW Sampling, Off-property borings: SB-52, SB-59, SB-94, SB-95, SB-61, SB-92, SB-93	Mark Kelly (EA) anticipated on-site
July 22	Off-property borings: SB-62, SB-63, SB-64, Finish well pads	EA not anticipated on-site
July 23	Finish off-property soil as needed	EA not anticipated on-site

Notes: Projection subject to modification based on work progress, weather and accessibility
Exact MW and soil sampling sequence will be coordinated on-site with Mark Kelley to ensure the desired split samples may be collected