

USOR RI/FS Projected Schedule
July 2017

Dates	Projected Activity	Anticipated Oversight
July 5	Historic Pit delineation (SB-100 through SB103), additional On-Property soil borings, potentially begin off-property soil	EA (Mark Kelly) Anticipated On-site
July 6	Historic Pit delineation (SB-104 through SB-106). additional On-Property soil borings (SB-69, SB-70, SB-29, SB-107, SB-108)	EA (Mark Kelly) Anticipated On-site
July 7	Potentially begin off-property sampling (SB-75 through SB-78, SB-63, SB-64)	EA not anticipated on-site
July 10	Vault Delineation, Begin MW installation (MW-1, MW-2, MW-3)	EA (Mark Kelly) Anticipated On-site
July 11	MW Installation (MW-11, MW-12, MW-7)	EA (Mark Kelly) Anticipated On-site
July 12	MW Installation (MW-13, MW-14, MW-6), MW Development	EA (Mark Kelly) Anticipated On-site
July 13	MW Installation (MW-8, MW-9, MW-10), MW Development, MW Sampling (MW-1, MW-2, MW-3, MW-11, MW-12, MW-7)	EA (Mark Kelly) Anticipated On-site
Jul 14	MW Installation (MW-4, MW-5), MW Sampling (Remaining wells)	EA (Mark Kelly) Anticipated On-site
July 17	SB-23, Off-property soil (SB-92, SB-62, SB-68, SB-61, SB-93, SB-95, SB-94, SB-59)	EA (Mark Kelly) Anticipated On-site
July 18	Off-property soil (SB-60, SB-79, SB-80, SB-81, SB-82, SB-109, SB-110, SB-56, SB-55)	EA (Mark Kelly) Anticipated On-site
July 19	Off-property soil (SB-55, SB-54, SB-96, SB-97, SB-50, SB-51, SB-52, SB-98, SB-71)	EA not anticipated on-site
July 20	Off-property soil (SB-99, SB-72, SB-73, SB-74, SB-47, SB-48, SB-49, SB-53)	EA not anticipated on-site
July 21	Finish off-property soil as needed	EA not anticipated on-site
July 24-26	Finish any remaining work	EA not anticipated on-site

Notes: Projection subject to modification based on work progress, weather and accessibility