


Site Name: Task Order 62 CES Environmental		Operational Period: Date: 9-18-2014		U.S. EPA Region 6	
Branch: Federal		Division/Group: Response		DAILY WORK ORDER	
Emergency and Rapid Response Service					
WORK AUTHORIZED:					
Continue water transfer from South Pond.					
Continue procurement activities for site set up and sludge removal.					
Continue evaluation of site waste and development of waste strategy					
Site Cerclis:# TXD 008950461		On-Scene Coordinator:		ERRS Response Manager	
Contract Number: EP - S6 - 07 -02		Gary Moore, USEPA		LeRoy Cassidey, CB&I Federal	
Task Order: 062		Date: 9.18.2014 Time:		Date: 9.18.2014 Time: 1800	
PERSONNEL ON-SITE:					
Response Manager	QTY 1	Used 1	Unused	EQUIPMENT ON-SITE:	QTY USED Unused
Foreman	1	1		Pick -up Truck	1 1
Health and Safety Manager				Vacuum Truck	2 2
Truck Driver	1	1		Skid Steer	
Equipment Operator					
Laborer	2	2			
T&D Coordinator					
PERSONNEL OFF-SITE					
Subcontract Manager	1	1			
Health and Safety Manager	1	1	Chuck Davis		
Transport and Disposal Coord	1	1			
Field Cost Accountant	1	1			
WORK ACCOMPLISHED / AMENDMENTS (problem areas, general comments, summary)(Input for day's 1900-55):					
SSHP printed , collated , prepared for site by SWS Health and Safety Manager					
SWSES crew moved water from the South Pond to the North Pond. Set up trash pump for pumping storm water.					
Non hazardous wastewater disposal awarded to Lonestar Ecology. SOW completed for Bean Pump.					
Sourced tank cleaning facilities that handle hazardous materials.					
OSC	Date: 9.18.2014	Time:	RM 	Date: 9.18.2014	Time: 2030
Next OPERATIONAL PERIOD (administrative, tactical / resource status changes, special instructions, H&S)(Input for next DWO):					
Continue movement of water.					
Continue with 1900-55s.					
Continue procurement for sludge removal operations					