


Site Name: Task Order 62 CES Environmental		Operational Period: Date: 9-29-2014		U.S. EPA Region 6 DAILY WORK ORDER Emergency and Rapid Response Service				
Branch: Federal		Division/Group: Response						
WORK AUTHORIZED:								
Continue water transfer from Middle Pond to the North Pond								
Continue procurement activities for site set up and sludge removal.								
Continue development of safety procedures for sludge box material transfer.								
Site Cerclis:# TXD 008950461		On-Scene Coordinator:		ERRS Response Manager				
Contract Number: EP – S6 - 07 -02		Gary Moore, USEPA		LeRoy Cassidey, CB&I Federal				
Task Order: 062		Date: 9.30.2014 Time: 1700		Date: 9.30.2014 Time: 1700				
PERSONNEL ON-SITE:		QTY	Used	Unused	EQUIPMENT ON-SITE:	QTY	USED	Unused
Response Manager	1	1			Pick –up Truck	1	1	
Foreman	1	1						
Health and Safety Manager	1	1			Trash Pumps	2	2	
Truck Driver								
Equipment Operator								
Laborer	1	1						
PERSONNEL OFF-SITE								
Subcontract Manager	2	2						
Health and Safety Manager	1	1						
Transport and Disposal Coord	1	1						
Field Cost Accountant	1	1						
WORK ACCOMPLISHED / AMENDMENTS <i>(problem areas, general comments, summary) (Input for day's 1900-55):</i>								
Crew cleared trees, cut grass and removed debris from fences in the support zone.								
SWSES crew moved water from the Middle Pond. Middle Pond pumped to North Pond.								
H/S continued developed list of safety/operational procedures for sludge removal.								
Contract finalized for Anytime Electric. Electrician scheduled for tomorrow 1 PM.								
Bids received on Bean Pump. RFP issued for PPE. Pressure washer bids received.								
OSC	Date:	Time:	RM		Date:	Time:	1000	
					9.30.2014			
Next OPERATIONAL PERIOD <i>(administrative, tactical / resource status changes, special instructions, H&S) (Input for next DWO):</i>								
Insert drain in South Pond								
Continue to develop site specific H/S documents for the sludge removal								
Continue procurement on equipment, materials, and supplies for sludge transfer from the roll off boxes.								