

<b>Site Name:</b> Task Order 62 CES Environmental		<b>Operational Period:</b> Date: 10-10-2014		<b>U.S. EPA Region 6 DAILY WORK ORDER</b> Emergency and Rapid Response Service	
<b>Branch:</b> Federal		<b>Division/Group:</b> Response			

**WORK AUTHORIZED:**

Fix hay bale barrier. Clean out the decon area, prepare it for washouts. Install gate near command post.

Continue development of profiles and disposal of sludge, liquids, and solids.

Continue procurement for sludge removal operation and site set up.

<b>Site Cercis:#</b> TXD 008950461	<b>On-Scene Coordinator:</b>	<b>ERRS Response Manager</b>
<b>Contract Number:</b> EP - S6 - 07 -02	Gary Moore, USEPA	LeRoy Cassidey, CB&I Federal
<b>Task Order:</b> 062	<b>Date:</b> 10.13.2014 <b>Time:</b> 1700	<b>Date:</b> 10.13.2014 <b>Time:</b> 1700

<b>PERSONNEL ON-SITE:</b>		<b>QTY</b>	<b>Used</b>	<b>Unused</b>	<b>EQUIPMENT ON-SITE:</b>		<b>QTY</b>	<b>USED</b>	<b>Unused</b>
Response Manager	1	1			Pick -up Truck	1	1		
Foreman	1	1			Bobcat w/sweeper	0	0		
Health and Safety Manager	1	1			Trash Pumps	0	0		
Truck Driver					Multiple Gas Monitor	1	1		
Equipment Operator	0	0			Frac Tank	1	1		
Laborer	2	4			4,000 PSI Pressure Washer	1	1		
<b>PERSONNEL OFF-SITE</b>					4 Man 12 Bottle Breathing Air	1	1		
					Open Top Roll Off	1	1		
					Vacuum Truck Air Mover	1	1		
Subcontract Manager	2	2							
Health and Safety Manager	1	1							
Transport and Disposal Coord	1	1							
Field Cost Accountant	1	1							


  

**WORK ACCOMPLISHED / AMENDMENTS** (problem areas, general comments, summary )(Input for day's 1900-5Pon5):

Crew purchased hay bales and placed them around the emergency outfall of the South Pond.

Subcontract Manager continued to work with Waste Connection, Vacuum Truck Rental on contracts. , Continued with solicitation for vapor phase carbon absorption unit for Vacuum Truck Air Mover exhaust. Bids due Monday.

OSC	Date:	Time:	RM 	Date:	Time:0830
				10.14.2014	

**Next OPERATIONAL PERIOD** (administrative, tactical / resource status changes, special instructions, H&S)(Input for next DWO):

Set up for rain event.

Start transfer of sludge material from VB 25141 on Tuesday.

Continue with waste profiling and subcontracting of services.