

Site Name: Task Order 62 CES Environmental		Operational Period: Date: 10-16-2014		U.S. EPA Region 6 DAILY WORK ORDER Emergency and Rapid Response Service
Branch: Federal		Division/ Group: Response		

WORK AUTHORIZED:

Continue to pump water on site from heavy rainfall on Monday.
Continue development of profiles and disposal of sludge, liquids, and solids.
Continue procurement and preparations for sludge removal operation and site set up.

Site Cerclis:#	TXD 008950461	On-Scene Coordinator:	ERRS Response Manager
Contract Number:	EP - S6 - 07 -02	Gary Moore, USEPA	LeRoy Cassidey, CB&I Federal
Task Order:	062	Date: 10.16.2014 Time:1700	Date: 10.16.2014 Time: 1700

PERSONNEL ON-SITE:		QTY	Used	Unused	EQUIPMENT ON-SITE:		QTY	USED	Unused
Response Manager	1	1			Pick-up Truck	2	2		
Foreman	1	1			Bobcat w/sweeper	0	0		
Health and Safety Manager	1	1			Trash Pumps	2	2		
Truck Driver	1	1			Multiple Gas Monitor	1	1		
Equipment Operator	0	0			Frac Tank	1	1		
Laborer	5	5			4,000 PSI Pressure Washer	1	1		
					4 Man 12 Bottle Breathing Air	1	1		
PERSONNEL OFF-SITE					Open Top Roll Off	1	1		
Subcontract Manager	2	2			Vacuum Truck Air Mover	1	1		
Health and Safety Manager	1	1			Carbon Vapor Unit	1	1		
Transport and Disposal Coord	1	1							
Field Cost Accountant	1	1							

WORK ACCOMPLISHED / AMENDMENTS (problem areas, general comments, summary) (Input for day's 1900-5Pon5):

Crew continued to move water from the Middle Pond to the North Pond and the South Pond to the Middle Pond. South Pond is now empty.
Crew completed level B entry to VB 25141. Air mover removed material but the material was a solid not sludge. Entry was stopped to move the box and open the rear door.
Carbon air vapor adsorption unit received and transferred to goose neck trailer. Crew connected air hoses from the vacuum truck air mover to the carbon unit
Subcontract Manager continued to work with Texas Box Maintenance, Waste Connections, and Veolia on finalizing contracts and awarded POs to Hertz Equipment and William Scotsman.
Health and Safety Manager completed daily H/S paperwork and updated the addendum for the sludge box transfer as requested by the OSC. He supervised the decontamination set up, conducted air monitoring and monitored the crew site entry. He completed H/S orientation for new workers.
RM worked with Carbonair on delivery and offloading of the vapor phase carbon adsorption unit. He continued to work on pricing for rental of a calibrated flow meter. RM completed review of 1900-55 and posting of RCMS.

OSC 	Date: 10/20/14	Time: 1615	RM 	Date: 10.17.2014	Time: 0900
---	----------------	------------	---	------------------	------------

Next OPERATIONAL PERIOD (administrative, tactical / resource status changes, special instructions, H&S) (Input for next DWO):

Continue to pump water from the Middle Pond. Move the sludge boxes so the back doors can be opened.
Continue sludge transfer on VB 25142