



Site Name: Task Order 62 CES Environmental		Operational Period: Date: 9-22-2014		U.S. EPA Region 6 DAILY WORK ORDER Emergency and Rapid Response Service			
Branch: Federal		Division/Group: Response					
WORK AUTHORIZED:							
Continue water transfer from South Pond.							
Continue procurement activities for site set up and sludge removal.							
Continue evaluation of site waste and development of waste strategy.							
Site Cerclis:# TXD 008950461		On-Scene Coordinator:		ERRS Response Manager			
Contract Number: EP - S6 - 07 -02		Gary Moore, USEPA		LeRoy Cassidey, CB&I Federal			
Task Order: 062		Date: 9.23.2014 Time: 1000		Date: 9.23.2014 Time: 1800			
PERSONNEL ON-SITE:							
	QTY	Used	Unused	EQUIPMENT ON-SITE:	QTY	USED	Unused
Response Manager	1	1		Pick -up Truck	1	1	
Foreman	1	1					
Health and Safety Manager	1	1		Trash Pumps	2	2	
Truck Driver							
Equipment Operator							
Laborer	1	1					
PERSONNEL OFF-SITE							
Subcontract Manager	2	2					
Health and Safety Manager							
Transport and Disposal Coord	1	1					
Field Cost Accountant	1	1					
WORK ACCOMPLISHED / AMENDMENTS (problem areas, general comments, summary)(Input for day's 1900-55):							
Lonestar approved for water in FT 1001.							
SWSES crew moved water from the South Pond.							
Portable Toilets delivered. Frac Tanks bids received. Tank cleaning RFP was issued to the vendors.							
RM completed site schedule. T&D Coordinator, RM discussed AST sampling strategy. RM completed SOW on pressure washers.							
Final 1900-55 received for 9.16.2014							
OSC		Date: 9.23.14	Time: 2030	RM		Date: 9.23.2014	Time: 1000
Next OPERATIONAL PERIOD (administrative, tactical / resource status changes, special instructions, H&S)(Input for next DWO):							
Continue movement of water from South Pond.							
Finalize 1900-55 9. 17.2014.							
Continue procurement for sludge removal operations.							
Develop alternative for storm water management.							
Receive trailer and generator.							