



Site Name: Task Order 62 CES Environmental		Operational Period: Date: 9-19-2014		U.S. EPA Region 6 DAILY WORK ORDER Emergency and Rapid Response Service	
Branch: Federal		Division/Group: Response			
WORK AUTHORIZED:					
Continue water transfer from South Pond.					
Continue procurement activities for site set up and sludge removal.					
Continue evaluation of site waste and development of waste strategy.					
Site Cerclis:# TXD 008950461		On-Scene Coordinator:		ERRS Response Manager	
Contract Number: EP - S6 - 07 -02		Gary Moore, USEPA		LeRoy Cassidey, CB&I Federal	
Task Order: 062		Date: 9.18.2014 Time:		Date: 9.19.2014 Time: 1800	
PERSONNEL ON-SITE:					
	QTY	Used	Unused	EQUIPMENT ON-SITE:	
Response Manager	1	1		Pick -up Truck	2
Foreman	1	1		Vacuum Truck	1
Health and Safety Manager	1	1		Trash Pumps	2
Truck Driver	1	1			
Equipment Operator					
Laborer	2	2			
PERSONNEL OFF-SITE					
Subcontract Manager	1	1			
Health and Safety Manager					
Transport and Disposal Coord	1	1			
Field Cost Accountant	1	1			
WORK ACCOMPLISHED / AMENDMENTS (problem areas, general comments, summary)(Input for day's 1900-55):					
RM and H/S Manager discussed SSHP and Work Plan with OSC.					
SWSES crew moved water from the South Pond to the North Pond.					
Trailer, generator, and portable toilets set up for delivery on Monday					
Completed SOW for tank cleaning, RFP for breathing air issued.					
Draft 1900-55 completed.					
OSC		Date: 9/22/14 9.-.2014-	Time: 0008	RM	
					Date: 9.21.2014 Time: 1800
Next OPERATIONAL PERIOD (administrative, tactical / resource status changes, special instructions, H&S)(Input for next DWO):					
Continue movement of water from South Pond.					
Finalize 1900-55.					
Continue procurement for sludge removal operations.					
Discuss sampling plan for AST's.					
Develop alternative for storm water management.					
Receive trailer, generator and portable toilets.					