



## DAILY WORK ORDER

Operating Period: 02/08/19		Task Order: 0618F0308		Page 1 of 1			
Project Name: F.J. Doyle Salvage Site		OSC: Gary Moore/Paige Delgado/Nicolas Brescia					
Location (City, State): Leonard, Texas		Shift: 1 2	Start Time: 07:00	Stop Time: 17:30			
<b>1. Work Authorized for the Period</b>		<b>Work Accomplished for the Period</b>					
1) Continue excavations and off-site T&D of TSCA-contaminated soils from Grid No. FJD04-04; 2) Resume restoration in Grid(s) No. DRA04 and DRA05; 3) Continue removal reporting and T&D scheduling.		1) In Progress: Excavations and off-site T&D of TSCA-contaminated soils from Grid No. FJD04-04; 2) Complete: Restoration in Grid No. DRA05; 3) In Progress: Restoration in Grid No. DRA04; 4) In Progress: Removal reporting and task scheduling.					
OSC Signature: <i>[Signature]</i>		Date: 2/8/19	OSC Signature: <i>[Signature]</i>		Date: 2/8/19		
RM Signature: <i>[Signature]</i>		Date: 2/8/19	RM Signature: <i>[Signature]</i>		Date: 2/8/19		
<b>2. Upcoming Work Authorized</b>							
Complete excavations and off-site T&D of remaining non-TSCA and TSCA-contaminated soils; continue/complete restoration of cleared grids, as directed.							
<b>3. Quantity / Volume Tracking:</b>							
<b>Description:</b>		<b>Current Period:</b>		<b>Total to Date:</b>			
2"- 3" Limestone Rock (Haul Road)				5 TL/56.64 tons			
Non-regulated, non-hazardous soils				261 TL/5,983.73 tons			
Parking Lot (3" Surge Rock and 1 1/2" Crusher Run)				24 TL/641.01 tons			
TSCA-contaminated soils		10 TL/210.86 Tons		106 TL/2,336.84 tons			
Select Backfill, Wolf Creek Plant (12-15 PI)		16 TL/205.40 Tons		374 TL/6,370.76 tons			
C&D Debris (wooden portions of building stored in roll-off box)				1 30-yd. open-top box ≈ 4 tons 10 TL/175.72 tons			
Topsoil, Horn Plant				104 TL/1,337.34 tons			
Bulk Hydraulic Liquids, Spent				3/165 Gallons			
<b>4. Number of Personnel Authorized Current Period</b>							
<b>Personnel Category:</b>		<b>Quantity:</b>		<b>Personnel Category:</b>		<b>Quantity:</b>	
Response Manager		1		Operator		2	
FCA		1		Laborer/Operator		3	
Foreman		1		Truck Driver/Laborer/Operator		1	
<b>5. Equipment Authorized for Current Period</b>							
<b>Item</b>	<b>Qty</b>	<b>Used</b>	<b>Not Used / or Down</b>	<b>Item</b>	<b>Qty</b>	<b>Used</b>	<b>Not Used / or Down</b>
1/2 ton crew-cab pickup (RM)	1	1		Portable toilets	3	3	
3/4 ton extended-cab	3	3		Hand-wash station	1	1	
3/4 ton crew-cab flatbed w/ fuel cell	1	1		Skid steer with bucket/forks	1	1	
Plate Compactors	2	2		Bobcat TS90			
40' x 8' office trailer	1	1		Mini-excavator (Bobcat E85)	1	1	
70 kW Generator	1	1		2,000-gallon Water Truck	1	1	
Passenger car, FCA	1	1		Excavator (JD 210G)	1	1	
2" centrifugal pump/hoses	1	1		Front End Loader (JD 544K)	1	1	
20' Conex Box	1	1		Bulldozer (JD 650K-LGP)	1	1	
Welding Unit	1	1		Drum Roller/Compactor	1	1	
<b>6. Comments / Amendments (Include Time)</b>							
THROUGH COB 2/8/19, 26 OF 47 TSCA LOADS "DEN" AWAITING WEIGHT TICKETS. <i>[Signature]</i> 2/8/19 <i>[Signature]</i> 2/8/19							
Signature of OSC		Date		Signature of RM		Date	