



## DAILY WORK ORDER

Operating Period: 02/12/19		Task Order: 0618F0308		Page 1 of 1			
Project Name: F.J. Doyle Salvage Site		OSC: Gary Moore/Paige Delgado/Nicolas Brescia					
Location (City, State): Leonard, Texas		Shift: 1 2	Start Time: 07:00	Stop Time: 18:00 17:20			
<b>1. Work Authorized for the Period</b>		<b>Work Accomplished for the Period</b>					
1) Complete dewatering Grid No. FJD04-04; 2) Resume excavations in FJD04-04 and DRA08N; 3) Resume off-site T&D of TSCA-contaminated soils; 4) Commence property survey (western property boundary); 5) Continue removal reporting and T&D scheduling.		1) Complete: Dewatering accumulated rainwater in Grid No. FJD04-04; 2) In Progress: Excavations in FJD04-04 and DRA08N; 3) In Progress: Off-site T&D of TSCA-contaminated soils; 4) In Progress: Property survey to confirm property boundary for privacy fence installation; 5) In Progress: Removal reporting and task scheduling.					
OSC Signature:		Date: 2/12/19	OSC Signature:		Date: 2/12/19		
RM Signature:		Date: 2/12/19	RM Signature:		Date: 2/12/19		
<b>2. Upcoming Work Authorized</b>							
Complete excavations and off-site T&D of remaining non-TSCA and TSCA-contaminated soils; continue/complete restoration of cleared grids, as directed. Commence construction of parking lot.							
<b>3. Quantity / Volume Tracking:</b>							
<u>Description:</u>		<u>Current Period:</u>		<u>Total to Date:</u>			
2"- 3" Limestone Rock (Haul Road)				5 TL/56.64 tons			
Non-regulated, non-hazardous soils				261 TL/5,983.73 tons			
Parking Lot (3" Surge Rock and 1 1/2" Crusher Run)				24 TL/641.01 tons			
TSCA-contaminated soils		31 TL/635.56 Tons		137 TL/2,972.40 tons			
Select Backfill, Wolf Creek Plant (12-15 PI)		12 TL/140.1 Tons		410 TL/6,815.86 tons			
C&D Debris (wooden portions of building stored in roll-off box)				1 30-yd. open-top box ≈ 4 tons			
Topsoil, Horn Plant				10 TL/175.72 tons			
Bulk Hydraulic Liquids, Spent				104 TL/1,337.34 tons			
				3/165 Gallons			
<b>4. Number of Personnel Authorized Current Period</b>							
<u>Personnel Category:</u>		<u>Quantity:</u>		<u>Personnel Category:</u>			
Response Manager		1		Operator			
FCA		1		Laborer/Operator			
Foreman		1		Truck Driver/Laborer/Operator			
				2			
				3			
				1			
<b>5. Equipment Authorized for Current Period</b>							
<u>Item</u>	<u>Qty</u>	<u>Used</u>	<u>Not Used / or Down</u>	<u>Item</u>	<u>Qty</u>	<u>Used</u>	<u>Not Used / or Down</u>
1/2 ton crew-cab pickup (RM)	1	1		Portable toilets	3	3	
3/4 ton extended-cab	3	3		Hand-wash station	1	1	
3/4 ton crew-cab flatbed w/ fuel cell	1	1		Skid steer with bucket/forks	1	1	
				Bobcat TS90			
Plate Compactors	2	2		Mini-excavator (Bobcat E85)	1	1	
40' x 8' office trailer	1	1		Excavator (JD 210G)	1	1	
70 kW Generator	1	1		Front End Loader (JD 544K)	1	1	
Passenger car, FCA	1	1		Bulldozer (JD 650K-LGP)	1	1	
2" centrifugal pump/hoses	1	1		Drum Roller/Compactor	1	1	
20' Conex Box	1	1		Welding Unit	1	1	
<b>6. Comments / Amendments (Include Time)</b>							
Signature of OSC				Signature of RM			
Date				Date			