

## ENVIRONMENTAL RESTORATION LLC.

Daily Work OrderNo. 61 U.S. EPA, Region \_\_\_6\_\_

|   |                       | L    | AILY WORK OR          | DER   |          | ·  |            |  |  |
|---|-----------------------|------|-----------------------|---|----------|--|------------|--|--|
| Operating Period: 01/29/19  | Task Order: 0618F0308 |      |                       |   |          |  |            |  |  |
| Project Name: F.J. Doyle Salvage Site   |                       |      |                       | OSC: Gary Moore/Paige Delgado   |          |  |            |  |  |
| Location (City, State):  Leonard, Texas   |                       |      |                       | Shift: 1 2  |          |  |            | Stop Time:<br>17:30                      |  |
| 1. Work Authorized for the Period   |                       |      |                       | Work Accomplished for the Period  |          |  |            |  |  |
| 1) Continue off-site T&D of non-TSCA-contaminated soil; 2) Continue restoration Grid(s) No. DRA02, DRA03 and FJD04-06; 3) Continue excavations in Grid No. FJD04-01; commence excavations in Grid(s) No. DRA05 and DRA07; 4) Continue removal reporting and T&D scheduling. |                       |      |                       | <ol> <li>In Progress: Off-site T&amp;D of non-TSCA-contaminated soils;</li> <li>In Progress: Restoration in Grid(s) No. DRA02, DRA03 and FJD04-06;</li> <li>In Progress: Excavations in Grid No(s) FJD04-01, DRA05 and DRA07;</li> <li>In Progress: Removal reporting and task scheduling.</li> </ol> |          |  |            |  |  |
| OSC Signature: Date:  |                       |      | OSC Signature: Da     |   |          | ate:   |            |  |  |
| 2. Upcoming Work Authorized  Continue restoration in Grid(s) DRA02, DRA03, and FJD04-05. Continue of  |                       |      |                       | RM Signature: Date: 1/29/19   |          |  |            |  |  |
| and DRA07.  |                       |      |                       |   |          |  |            |  |  |
| 3. Quantity / Volume Tracking:  |                       |      |                       |   |          |  |            |  |  |
| Description:  |                       |      |                       | Current Period: Total to Date:  |          |  |            |  |  |
| 2"-3" Limestone Rock (Haul Road)  |                       |      |                       |   |          | 5 TL/56.64 tons                                    |            |  |  |
| Non-regulated, non-hazardous soils  |                       |      |                       | 10 TL/229.25 Tons   |          | 231 TL/5,352.44 tons                               |            |  |  |
| Parking Lot (3" Surge Rock and 11/2"Crusher Run)  |                       |      |                       |   |          | 24 TL/641.01 tons                                  |            |  |  |
| TSCA-contaminated soils   |                       |      |                       |   |          | 64 TL/1,488.19 tons                                |            |  |  |
| Select Backfill, Wolf Creek Plant (12–15 PI)  |                       |      |                       | 29 TL/636.85 Tons   |          | 237 TL/4,342.19 tons                               |            |  |  |
| C&D Debris (wooden portions of building stored in roll-off box)   |                       |      |                       |   |          | 1 30-yd. open-top box ≈5 tons<br>10 TL/175.72 tons |            |  |  |
| Topsoil, Horn Plant   |                       |      |                       | 13 TL/167.74 Tons   |          | 97 TL/1,250.99 tons                                |            |  |  |
| Bulk Hydraulic Liquids, Spent   |                       |      |                       | TO TE TOTAL TOTAL   |          | 3/165 Gallons                                      |            |  |  |
|   |                       |      |                       |   |          |  |            |  |  |
|   |                       |      |                       |   |          |  |            |  |  |
| Personnel Category:   | Quantity:             |      |                       | Personnel Category: Quanti  |          | tity:  | <u>ty:</u> |  |  |
| Response Manager  | 1                     |      |                       | Operator 2  |          |  |            |  |  |
| FCA   | 1                     |      |                       | Laborer/Operator 3  |          |  | W = 27 W   |  |  |
| Foreman 1 Truck Driver/Laborer/Operator 1   |                       |      |                       |   |          |  |            |  |  |
| 5. Equipment Authorized for Current Period  |                       |      |                       |   |          |  |            |  |  |
| Item  | Qty                   | Used | Not Used /<br>or Down | Item  |          | Qty  | Used       | Not Used /<br>or Down                    |  |
| ½ ton crew-cab pickup (RM)  | 1                     | 1    |                       | Portable toilets  |          | 3  | 3          |  |  |
| 3/4 ton extended-cab  | 3                     | 3    |                       | Hand-wash station<br>Skid steer with buck   | et/forks | 1  | 1          |  |  |
| % ton crew-cab flatbed w/ fuel cell  Plate Compactors   | 2                     | 2    |                       | Bobcat TS90 Mini-excavator (Bob   |          | 1  |            |  |  |
| 40' x 8' office trailer   | 1                     | 1    |                       | 2,000-gallon Water  |          | 1  | 1          | +  |  |
| 70 kW Generator   | 1                     | 1    |                       | Excavator (JD 210G  |          | 1  | 1          |  |  |
| Passenger car, FCA  | 1                     | 1    |                       | Front End Loader (J   | D 544K)  | 1  | 1          |  |  |
| 2" centrifugal pump/hoses   | 1                     | 1 -  |                       | *Bulldozer (JD 650K   |          | 1  | 1          |  |  |
| 20' Conex Box   | 1                     | 1    |                       | *Drum Roller/Compa  | actor    | 1  | 1          |  |  |
| 6. Comments / Amendments (Include Time)   |                       |      |                       |   |          |  |            |  |  |
| *Mobilized in during this operational period, swapped out Bulldozer (JD650K-XLT) with unit referenced above.  |                       |      |                       |   |          |  |            |  |  |
| (129/19 Slaide) 1/29/19   |                       |      |                       |   |          |  |            |  |  |
| Signature of OSC  | Date                  |      |                       | Signature of RM Date  |          |  | Date       | - 11 - 2 - 2 - 2 - 2 - 2 - 2 - 2 - 2 - 2 |  |