







DAILY WORK ORDER

Operating Period: 01/31/19		Task Order: 0618F0308		Page 1 of 1			
Project Name: F.J. Doyle Salvage Site		OSC: Gary Moore/Paige Delgado/Nicolas Brescia					
Location (City, State): Leonard, Texas		Shift: <u>1</u> 2	Start Time: 07:00	Stop Time: 17:30			
1. Work Authorized for the Period		Work Accomplished for the Period					
1) Continue off-site T&D of non-TSCA-contaminated soils; 2) Resume excavations and off-site T&D of TSCA-contaminated soils; 3) Complete excavations in Grid No. FJD04-01 and DRA05; commence excavations in Grid No. DRA04; 4) Continue restoration in Grid No. FJD04-03, FJD04-05 and FJD04-06; 5) Continue removal reporting and T&D scheduling.		1) In Progress: Off-site T&D of non-TSCA-contaminated and TSCA-contaminated soils; 2) In Progress: Restoration in Grid No. FJD04-03, FJD04-05 and FJD04-06; 3) Complete: Excavations in Grid(s) No. FJD04-01 and DRA05; 4) In Progress: Removal reporting and task scheduling.					
OSC Signature: 		Date: <u>1/31/19</u>	OSC Signature: 		Date: <u>1/31/19</u>		
RM Signature: 		Date: <u>1/31/19</u>	RM Signature: 		Date: <u>1/31/19</u>		
2. Upcoming Work Authorized							
Continue restoration in Grid(s) FJD04-03, FJD04-05 and FJD04-06. Continue off-site T&D of TSCA soils; complete excavations in DRA04; continue excavations in FJD04-04; commence excavations in DRA08 (southern 1/2 of grid).							
3. Quantity / Volume Tracking:							
<u>Description:</u>		<u>Current Period:</u>		<u>Total to Date:</u>			
2" - 3" Limestone Rock (Haul Road)				5 TL/56.64 tons			
Non-regulated, non-hazardous soils		13 TL/259.61 Tons		254 TL/5,837.46 tons			
Parking Lot (3" Surge Rock and 1 1/2" Crusher Run)				24 TL/641.01 tons			
TSCA-contaminated soils				64 TL/1,488.19 tons			
Select Backfill, Wolf Creek Plant (12-15 PI)		27 TL/482.24 Tons		296 TL/5,370.13 tons			
C&D Debris (wooden portions of building stored in roll-off box)				1 30-yd. open-top box ≈ 5 tons 10 TL/175.72 tons			
Topsoil, Horn Plant				98 TL/1,263.29 tons			
Bulk Hydraulic Liquids, Spent				3/165 Gallons			
4. Number of Personnel Authorized Current Period							
<u>Personnel Category:</u>		<u>Quantity:</u>		<u>Personnel Category:</u>		<u>Quantity:</u>	
Response Manager		1		Operator		2	
FCA		1		Laborer/Operator		3	
Foreman		1		Truck Driver/Laborer/Operator		1	
5. Equipment Authorized for Current Period							
<u>Item</u>	<u>Qty</u>	<u>Used</u>	<u>Not Used / or Down</u>	<u>Item</u>	<u>Qty</u>	<u>Used</u>	<u>Not Used / or Down</u>
1/2 ton crew-cab pickup (RM)	1	1		Portable toilets	3	3	
3/4 ton extended-cab	3	3		Hand-wash station	1	1	
3/4 ton crew-cab flatbed w/ fuel cell	1	1		Skid steer with bucket/forks	1	1	
Plate Compactors	2	2		Bobcat TS90			
40' x 8' office trailer	1	1		Mini-excavator (Bobcat E85)	1	1	
70 kW Generator	1	1		2,000-gallon Water Truck	1	1	
Passenger car, FCA	1	1		Excavator (JD 210G)	1	1	
2" centrifugal pump/hoses	1	1		Front End Loader (JD 544K)	1	1	
20' Conex Box	1	1		Bulldozer (JD 650K-LGP)	1	1	
				Drum Roller/Compactor	1	1	
6. Comments / Amendments (Include Time)							
Signature of OSC				Signature of RM			
Date				Date			