



DAILY WORK ORDER

Operating Period: 02/05/19				Task Order: 0618F0308		Page 1 of 1	
Project Name: F.J. Doyle Salvage Site				OSC: Gary Moore/Paige Delgado/Nicolas Brescia			
Location (City, State): Leonard, Texas				Shift: 1 2	Start Time: 07:00	Stop Time: 17:30	
1. Work Authorized for the Period				Work Accomplished for the Period			
1) Continue off-site T&D of TSCA-contaminated soils; 2) Complete off-site T&D of stockpiled non-TSCA contaminated soils; 3) Address shoulder damage (ruts) along eastern side of N. Poplar Street; 4) Complete excavations in Grid No. FJD04-04 and DRA08-S; stage any remaining spoils to Grid No. FJD04-02; 5) Continue removal reporting and T&D scheduling.				1) In Progress: Off-site T&D of TSCA-contaminated soils; 2) Complete: Off-site T&D of stockpiled non-TSCA contaminated soils; 3) Complete: Temporary repairs to eastern shoulder along N. Poplar Street; 4) Complete: Excavations in Grid No. FJD04-04/DRA08-S; 5) Complete: Stage remaining TSCA spoils to FJD04-02; 6) In Progress: Removal reporting and task scheduling.			
OSC Signature:		Date: 2/05/19		OSC Signature:		Date: 2/05/19	
RM Signature:		Date: 2/05/19		RM Signature:		Date: 2/05/19	
2. Upcoming Work Authorized							
Resume operations, once weather permits, with excavations and off-site T&D of remaining non-TSCA and TSCA-contaminated soils; begin restoration of cleared grids, as directed.							
3. Quantity / Volume Tracking:							
<u>Description:</u>				<u>Current Period:</u>		<u>Total to Date:</u>	
2" - 3" Limestone Rock (Haul Road)						5 TL/56.64 tons	
Non-regulated, non-hazardous soils				3 TL/63.88 Tons		261 TL/5,983.73 tons	
Parking Lot (3" Surge Rock and 1 1/2" Crusher Run)						24 TL/641.01 tons	
TSCA-contaminated soils				7 TL/132.78 Tons		80 TL/1,800.84 tons	
Select Backfill, Wolf Creek Plant (12-15 PI)				10 TL/125.14 Tons		338 TL/5,910.21 tons	
C&D Debris (wooden portions of building stored in roll-off box)						1 30-yd. open-top box ≈ 4 tons 10 TL/175.72 tons	
Topsoil, Horn Plant				6 TL/74.05 Tons		104 TL/1,337.34 tons	
Bulk Hydraulic Liquids, Spent						3/165 Gallons	
4. Number of Personnel Authorized Current Period							
<u>Personnel Category:</u>		<u>Quantity:</u>		<u>Personnel Category:</u>		<u>Quantity:</u>	
Response Manager		1		Operator		2	
FCA		1		Laborer/Operator		3	
Foreman		1		Truck Driver/Laborer/Operator		1	
5. Equipment Authorized for Current Period							
<u>Item</u>	<u>Qty</u>	<u>Used</u>	<u>Not Used / or Down</u>	<u>Item</u>	<u>Qty</u>	<u>Used</u>	<u>Not Used / or Down</u>
1/2 ton crew-cab pickup (RM)	1	1		Portable toilets	3	3	
3/4 ton extended-cab	3	3		Hand-wash station	1	1	
3/4 ton crew-cab flatbed w/ fuel cell	1	1		Skid steer with bucket/forks	1	1	
Plate Compactors	2	2		Bobcat TS90			
40' x 8' office trailer	1	1		Mini-excavator (Bobcat E85)	1	1	
70 kW Generator	1	1		2,000-gallon Water Truck	1	1	
Passenger car, FCA	1	1		Excavator (JD 210G)	1	1	
2" centrifugal pump/hoses	1	1		Front End Loader (JD 544K)	1	1	
20' Conex Box	1	1		Bulldozer (JD 650K-LGP)	1	1	
Welding Unit	1	1		Drum Roller/Compactor	1	1	
6. Comments / Amendments (Include Time)							
Signature of OSC				Signature of RM			
Date				Date			