







DAILY WORK ORDER

Operating Period: 11/07/18				Task Order: 0618F0308		Page 1 of 1	
Project Name: F.J. Doyle Salvage Site				OSC: Gary Moore/Paige Delgado			
Location (City, State): Leonard, Texas				Shift: 1 2	Start Time: 07:00	Stop Time: 17:00	
1. Work Authorized for the Period				Work Accomplished for the Period			
1) Continue site preparation and organization; 2) Commence installation of temporary chain-link and construction fencing; 3) Continue mobilization scheduling (equipment); 4) Finalize backfill sourcing; 5) Commence disposal coordination for (2) 55-gallon drums of organic liquids + 4 5-gallon pails of oily water.				1) In Progress: site preparation and organization; 2) In Progress: installation and placement of temporary chain-link fencing; 3) In Progress: mobilization scheduling for removal equipment; 4) Finalize backfill sourcing; finalize transportation sourcing; 5) In Progress: disposal coordination of drums and pails;			
OSC Signature: 		Date: 11/8/18		OSC Signature: 		Date: 11/8/18	
RM Signature: 		Date: 11/07/18		RM Signature: 		Date: 11/07/18	
2. Upcoming Work Authorized							
Continue site activities; revisions of non-hazardous waste profiles (include Class II disposal options); continue equipment mobilization and demolition preparations; Texas 811 additional adjacent properties.							
3. Quantity / Volume Tracking:							
<u>Description:</u>				<u>Previous Period:</u>		<u>Total to Date:</u>	
N/A							
4. Number of Personnel Authorized Current Period							
<u>Personnel Category:</u>		<u>Quantity:</u>		<u>Personnel Category:</u>		<u>Quantity:</u>	
Response Manager		1		Operator		2	
FCA		1		Laborer		5	
Foreman		1		Truck Driver			
5. Equipment Authorized for Current Period							
<u>Item</u>	<u>Qty</u>	<u>Use d</u>	<u>Not Used / or Down</u>	<u>Item</u>	<u>Qty</u>	<u>Used</u>	<u>Not Used / or Down</u>
½ ton crew-cab pickup (RM)	1	1		Portable toilets + hand-wash station	4	4	
½ ton extended-cab	2	2		20' conex box	1	1	
¾ ton crew-cab flatbed w/ fuel cell	1	1		Skid steer with bucket/forks	1	1	
1-ton dump-truck	1	1		Bobcat TS90			
½ ton extended-cab (POV)	1	1		Mini-excavator (Bobcat E85)	1	1	
6. Comments / Amendments (Include Time)							
Signature of OSC				Signature of RM			
Date				Date			