

RESTORATION ENVIRONMENTAL RESTORATION LLC.

DAILY WORK ORDER									
Operating Period: 11/08/18				Task Order: 0618F0308					
Project Name: F.J. Doyle Salvage Site				OSC: Gary Moore/Paige Delgado					
Location (City, State): Leonard, Texas				Shift: Start Time 07:00		e:	: Stop Time: 17:00		
Work Authorized for the Period				Work Accomplished for the Period					
 Continue site preparation and organization; Complete installation of temporary chain-link and construction fencing; Complete demolition preparations; Continue disposal coordination for (2) 55-gallon drums of organic liquids + 4 5-gallon pails of oily water. 				 Complete: building demolition preparation; Complete: installation and placement of temporary chain-link fencing; In Progress: mobilization scheduling for removal equipment (CP trailer); Finalize transportation sourcing; schedule initial trucks for 11/14/18; In Progress: disposal coordination of drums and pails; 					
OSC Signature: Date: 11/8/18 RM Signature: Date: 11/8/18 Date: 11/06/16				OSC Signature: Tay More RM Signature: DON W Edgicker			_ 1	Date: 1/8/18 Date:	
Continue site activities; commence/complete demolition and r building components and debris. 3. Quantity / Volume Tracking: Description: N/A				Previous Period: Total to Date:					
4. Number of Personnel Authorized Current Period									
Personnel Category: Quantity:				Personnel Category: Quantity:					
Response Manager	1		Operator		2				
FCA	1			Laborer		5	Name of the last o		
Foreman	1			Truck Driver	Truck Driver				
5. Equipment Authorized for Current Period									
Item	Qty	Used	Not Used / or Down	Item		Qty	Used	Not Used / or Down	
½ ton crew-cab pickup (RM)	1	1		Portable toilets		3	3		
½ ton extended-cab	2	2		Hand-wash st		1	1		
3/4 ton crew-cab flatbed w/ fuel cell	1	1		Skid steer with bucket/forks Bobcat TS90		1	1		
1-ton dump-truck	1	1		Mini-excavator (Bobcat E85)		1	1		
½ -ton extended cab (POV)	1	1	 	2,000-gallon V		1	1		
20' Conex Box	1	1		Excavator (JD		1	1		
6. Comments / Amendments (Include Time)									
Crew completed site work @ 1500 hours; FM and Laborer to Garland, Tx to pick-up 3" x 2" fitting for hydrant, gasket and ball valve (non-billable); FM and Laborer off at 1630 hours.									
Stay More 11/8/18 Dan W Elgindon 11/00/18								00/12	
Signature of OSC	nature of OSC Date				Signature of RM Date				
							10000		