



## DAILY WORK ORDER

Operating Period: 12/03/18		Task Order: 0618F0308		Page 1 of 1			
Project Name: F.J. Doyle Salvage Site		OSC: Gary Moore/Paige Delgado					
Location (City, State): Leonard, Texas		Shift: 1 2	Start Time: 07:00	Stop Time: 17:30			
<b>1. Work Authorized for the Period</b>		<b>Work Accomplished for the Period</b>					
1) Continue excavations in approved grids; specifically Grid No(s) FJD09-03 and DRA12; 2) Resume re-excavations in Grid No(s) FJD02-06 and FJD03-03; 3) Commence receipt and staging of backfill in Grid No. FJD05-03B;		1) Completed: Re-excavations in Grid No(s) FJD02-06 and FJD03-03; 2) In Progress: Excavations in FJD09-03, DRA012 and DRA026; 3) Receive and stockpile select backfill in Grid No. FJD05-03;					
OSC Signature: <i>Gary Moore</i> Date: 12/3/18		OSC Signature: <i>Gary Moore</i> Date: 12/3/18		Date: 12/3/18			
RM Signature: <i>Paige Delgado</i> Date: 12/03/18		RM Signature: <i>Paige Delgado</i> Date: 12/03/18		Date: 12/03/18			
<b>2. Upcoming Work Authorized</b>							
Continue/complete excavations in Grid No(s) FJD09-03, DRA012 and DRA026. Commence excavations in Grid No. FJD08-01. Continue receipt/staging select backfill in Grid No. FJD05-06.							
<b>3. Quantity / Volume Tracking:</b>							
<b>Description:</b>		<b>Current Period:</b>		<b>Total to Date:</b>			
2"- 3" Limestone Rock (Haul Road)				5 Truck Loads - 47.25 tons			
Non-regulated, non-hazardous soils				25 Truck Loads - 651.71 tons			
Select Backfill, Wolf Creek Plant (12-15 PI)		12 Truck Loads - 309.36		12 Truck Loads - 309.36 tons			
<b>4. Number of Personnel Authorized Current Period</b>							
<b>Personnel Category:</b>		<b>Quantity:</b>		<b>Personnel Category:</b>		<b>Quantity:</b>	
Response Manager		1		Operator		2	
FCA		1		Laborer		3	
Foreman		1		Truck Driver/Laborer		1	
<b>5. Equipment Authorized for Current Period</b>							
<b>Item</b>	<b>Qty</b>	<b>Used</b>	<b>Not Used / or Down</b>	<b>Item</b>	<b>Qty</b>	<b>Used</b>	<b>Not Used / or Down</b>
1/2 ton crew-cab pickup (RM)	1	1		Portable toilets	3	3	
1/2 ton extended-cab	2	2		Hand-wash station	1	1	
3/4 ton crew-cab flatbed w/ fuel cell	1	1		Skid steer with bucket/forks	1	1	
1-ton dump-truck	1	1		Bobcat TS90			
1/2-ton extended cab (POV)	1	1		Mini-excavator (Bobcat E85)	2	2	
40' x 8' office trailer	1	1		2,000-gallon Water Truck	1	1	
70 kW Generator	1	1		Excavator (JD 210G)	1	1	
20' Conex Box	1	1		Passenger car, FCA	1	1	
				Telescopic Forklift (JCB)	1	1	
<b>6. Comments / Amendments (Include Time)</b>							
Signature of OSC		Date		Signature of RM		Date	