



DAILY WORK ORDER

Operating Period: 12/04/18		Task Order: 0618F0308		Page 1 of 1			
Project Name: F.J. Doyle Salvage Site		OSC: Gary Moore/Paige Delgado					
Location (City, State): Leonard, Texas		Shift: 1 2	Start Time: 07:00	Stop Time: 17:30			
1. Work Authorized for the Period		Work Accomplished for the Period					
1) Continue/complete excavations in approved grids, specifically Grid No(s) FJD09-03 and DRA12; 2) Commence re-excavations in Grid No. DRA06; 3) Commence excavations in Grid No. FJD08-01; 4) Consolidate existing non-hazardous spoils stockpile; 5) Continue receipt and staging of backfill in Grid No. FJD05-03B;		1) Completed: Excavations in Grid No(s) FJD09-03 and DRA12; 2) Completed: Consolidation of non-hazardous spoil stockpile to allow access to trees to be removed. 3) In Progress: Excavations in Grid No. FJD08-01 and additional excavations in Grid No. DRA06; 4) Completed initial receipt and stockpiling of select backfill in Grid No. FJD05-03;					
OSC Signature: RM Signature:		Date: 12/04/18 Date: 12/04/18		OSC Signature: RM Signature:			
2. Upcoming Work Authorized Continue excavations as directed; commence restoration of sampled and approved grids, when confirmation analyses indicate cleanup levels have been met, or as approved by OSC. Off-site T&D of 30 yd ³ open-top, roll-off box has been tentatively scheduled for 12/05/18.							
3. Quantity / Volume Tracking:							
Description:		Current Period:		Total to Date:			
2"- 3" Limestone Rock (Haul Road)				5 Truck Loads - 47.25 tons			
Non-regulated, non-hazardous soils				25 Truck Loads - 651.71 tons			
Select Backfill, Wolf Creek Plant (12-15 PI)		9 Truck Loads - 235.73 tons		21 Truck Loads - 545.09 tons			
4. Number of Personnel Authorized Current Period							
Personnel Category:	Quantity:	Personnel Category:	Quantity:				
Response Manager	1	Operator	2				
FCA	1	Laborer	3				
Foreman	1	Truck Driver/Laborer	1				
5. Equipment Authorized for Current Period							
Item	Qty	Used	Not Used / or Down	Item	Qty	Used	Not Used / or Down
½ ton crew-cab pickup (RM)	1	1		Portable toilets	3	3	
½ ton extended-cab	2	2		Hand-wash station	1	1	
¾ ton crew-cab flatbed w/ fuel cell	1	1		Skid steer with bucket/forks	1	1	
1-ton dump-truck	1	1		Bobcat TS90			
½ -ton extended cab (POV)	1	1		Mini-excavator (Bobcat E85)	2	2	
40' x 8' office trailer	1	1		2,000-gallon Water Truck	1	1	
70 kW Generator	1	1		Excavator (JD 210G)	1	1	
Passenger car, FCA	1	1		Telescopic Forklift (JCB)	1	1	
20' Conex Box	1	1		*Bulldozer (JD 650K-XLT)	1	1	
6. Comments / Amendments (Include Time)							
*Mobilized during current operational period.							
Signature of OSC:		Date: 12/04/18		Signature of RM:		Date: 12/04/18	