ENVIRONMENTAL RESTORATION LLC.

| DAILY WORK ORDER | | | | | | | | | | | | |
|---|-------------|--------|--------------------|--|--|---------------------|------------|-------|---|-----------------------|--|--|
| Operating Period: 12/07/18 | | O | C40E0 | 200 | D | 4 - 64 | | | | | | |
| Operating Period: 12/07/16 | | | | | Task Order: 0618F0308 | | | | | | | |
| Project Name: F.J. Doyle Salvage Site | | | | | OSC: Gary Moore/Paige Delgado | | | | | | | |
| Location (City, State): | | | | | | | Start Tim | e: | Stor | Time: | | |
| Leonard, Texas | | | | | 1 2 | | 07:00 | | 15:3 | | | |
| Work Authorized for the Period | | | | | Work Accomplished for the Period | | | | | | | |
| 1) Continue removal scheduling, procurement and reporting; 2) Personnel pickup 2" centrifugal pump/hose to dewater open excavations after storm; 3) Pickup field and office supplies for upcoming removal schedule; 4) Mobilization of additional personnel to support field operations (equipment operator). | | | | | In Progress: Removal scheduling, procurement and reporting; In Progress: Mobilization of additional personnel and equipment; Completed: Procure additional office and field supplies for next week's operations; Monitor and correct, as needed, site controls during weather stand-down. | | | | | | | |
| OSC Signature: 27 0/ Date: | | | | | OSC Signature: 97 | | | | | Date: | | |
| X/ain More 12/7/18 | | | | | | X | Tans | More | 3 | — 12/7/18 | | |
| DM Signatures) | | | | | | | | | | | | |
| RM Signature: DW EQ CD Date: 12/1/18 | | | | | RM Signature: | | | | | Date: | | |
| 2. Upcoming Work Authorized | | | | | | | | | | | | |
| | | | | | | | | | | | | |
| Resume off-site T&D of non-hazardous, non-regulated soils, site restoration and grid excavations as directed, weather permitting; | | | | | | | | | | | | |
| | | | | | | | | | | | | |
| 3. Quantity / Volume Tracking: | | | | | | | | | | | | |
| <u>Description:</u> 2"- 3" Limestone Rock (Haul Road) | | | | | Current Period: | | | | Total to Date: | | | |
| Non-regulated, non-hazardous soils | | | | | | | | | 5 Truck Loads — 47.25 tons | | | |
| Select Backfill, Wolf Creek Plant (12–15 PI) | | | | | <u> </u> | | | | 25 Truck Loads - 651.71 tons 21 Truck Loads -545.09 tons | | | |
| C&D Debris (wooden portions of building stored in roll-off box) | | | | | | | | | 1 30-yd. open-top box ≈5 tons | | | |
| 23.2 232.3 (Wooden portions of building stored in toll-on box) | | | | | | | STORAGE OF | 100 y | u. open (| op box o tolis | | |
| 4. Number of Personnel Authorized Current Period | | | | | | | | | | | | |
| | | | | T = | | | | | | | | |
| Personnel Category: | | | | | | Personnel Category: | | | | Quantity: | | |
| Response Manager FCA | 1 | | | Operator | | | | *3 | | | | |
| Foreman | 1 | | | Laborer Truck Driver/Leberer | | | 3 | | | | | |
| | | | | | | | | | | | | |
| 5. Equipment Authorized for 0 | Current F | Period | | | | | | | | | | |
| Item | Qty | Used | Not Used / or Down | Item | | | | Qty | Used | Not Used / or Down | | |
| ½ ton crew-cab pickup (RM) | 1 | 1 | - | Portable | - | | | 3 | 3 | | | |
| ½ ton extended-cab | 2 | 2 | | Hand-wash station Skid steer with bucket/forks | | | 1 | 1 | | | | |
| 3/4 ton crew-cab flatbed w/ fuel cell | 1 | 1 | | Bobcat 7 | TS90 | | | 1 | 1 | | | |
| 1-ton dump-truck | 1 1 | 1 | | Mini-exc | | | | 2 | 2 | | | |
| ½ -ton extended cab (POV) 40' x 8' office trailer | 1 1 | 1 | | 2,000-ga Excavat | | | | 1 1 | 1 | | | |
| 70 kW Generator | 1 | 1 | | Telesco | | | | 1 | 1 | | | |
| Passenger car, FCA | 1 | 1 | | Bulldoze | | | | +- | 1 | 1 | | |
| 20' Conex Box | 1 | 1 | | Dundoze | (00) | , | 11 | + - | 1 | 1 | | |
| 6. Comments / Amendments (Include Time) | | | | | | | | | | | | |
| *This DWO has been prepared to cover the period starting 12/07/18 through 12/09/18. Additional operator in mobilization status during period. | | | | | | | | | | | | |
| X Jay More 12/7/18 | | | | | DONW 889: 500 12/1/10 | | | | | | | |
| Signature of OSC Date | | | | | e of RI | 1/1 | 0 | | Tate / | | | |