Daily Work Order No. 28 U.S. EPA, Region 6

DAILY	Work	ORDER

			DAILY WORK OR	T				
Operating Period: 12/11/18 Task Order: 0618F0308 Page 1 of 1								
Project Name: F.J. Doyle Salvage Site			OSC: Gary Moore/Paige Delgado					
Location (City, State):			Shift: Start Time:		Stop	Stop Time:		
Leonard, Texas			1 2 07:00		18:00			
Work Authorized for the Period				Work Accomplished for the Period				
 Continue off-site T&D of non-hazardous, non-regulated soils; Continue dewatering excavated grids; clean out culverts underneath residential properties and inlets/outfalls; Commence backfilling Grid No. FJD09-03 and DRA012; Commence re-excavation of Grid No. FJD08-01 and 04. 			 In Progress: Continuing off-site T&D of non-hazardous, non-regulated soils; In Progress: Re-excavations in Grid No. FJD08-01 and 04; In Progress: Dewatering excavated grids, transferring rainwater as needed; In Progress: Initial backfilling of Grid No. FJD09-03 and DRA012. 					
OSC Signatures Of			D.4.	0000:				
OSC Signature:	OSC Signature: Date: OSC Signature: Date: 12/12/18 Tam More 12/12/			ate: 2/12/18				
			Magazi sas	- Jany	more	_ '	2/12/10	
RM Signature: Date: 12/11/18 RM Signature: 12/11/18 RM Signature: 12/11/18		D	ate: /					
122020			12/11/10	TWEW AND THE			711/10	
2. Upcoming Work Authorized \								
Continue off-site T&D of non-hazardous, non-regulated soils, continue dewatering of excavated residential grids, continue re-excavations of site areas, as directed. Resume receiving select backfill and topsoil. Continue restoration of approved grids.								
3. Quantity / Volume Tracking	•							
Description:				Current Period:	Total to	Date:		
2"-3" Limestone Rock (Haul Road)				5 Truck Loads - 47.25 tons				
Non-regulated, non-hazardous soils		20 Truck Loads - 387.26	57 Truck Loads - 1,325.60 tons					
5. (3.4 to 3.6 to 3.4 t		tons (16 tickets received)		ets receive				
Select Backfill, Wolf Creek Plant (12–15 PI) C&D Debris (wooden portions of building stored in roll-off box)					Loads –545.09 tons			
C&D Debris (wooden portions of building stored in roll-off box) 1 30-yd. open-top box ≈5 tons						p box -5 tons		
4. Number of Personnel Auth	orized Cı	ırrent Peri	od					
Personnel Category:	Quant			Personnel Category:	Ouan	titue		
Response Manager	1	icy:	***************************************	Operator	Quantity:			
FCA	1	Laborer		3				
Foreman	1			Truck Driver/Laborer 1				
5. Equipment Authorized for Current Period								
Item	Qty	Used	Not Used / or Down	Item	Qty	Used	Not Used / or Down	
½ ton crew-cab pickup (RM)	1	1	J. DOWN	Portable toilets	3	3	O' DOM!	
½ ton extended-cab	2	2		Hand-wash station	1	1		
1/2 ton crew-cab flatbed w/ fuel cell	1	1		Skid steer with bucket/forks Bobcat TS90	1	1		
1-ton dump-truck	1	1		Mini-excavator (Bobcat E85)	2	2		
1/2 -ton extended cab (POV)	1	1		2,000-gallon Water Truck	1	1		
40' x 8' office trailer	1	1		Excavator (JD 210G)	1	1		
70 kW Generator	1	1		Telescopic Forklift (JCB)	1	1		
Passenger car, FCA	1	1		Bulldozer (JD 650K-XLT)	1	1		
20' Conex Box	1	1		*2" centrifugal pump/hoses	2	2	1	
6. Comments / Amendments (Include Time) *Second 2" pump, hoses and strainer mobilized to site during operational period.								
4 11.								
Tay More 12/12/18 (DO) W EQQ (D) 12/11/18						10		
Signature of OSC		Date		Signature of RM	-	Date		