



## DAILY WORK ORDER

Operating Period: 02/14/19		Task Order: 0618F0308		Page 1 of 1			
Project Name: F.J. Doyle Salvage Site		OSC: Gary Moore/Paige Delgado/Nicolas Brescia					
Location (City, State): Leonard, Texas		Shift: <u>1</u> 2	Start Time: 07:00	Stop Time: 17:30			
<b>1. Work Authorized for the Period</b>		<b>Work Accomplished for the Period</b>					
1) Continue final restoration of off-site areas (Grid(s) No. DRA022, DRA04 and DRA05); 2) Continue final restoration of on-site areas (Grid No. FJD04); begin installation of parking lot; 3) Commence addressing outstanding restoration punch-list items; 4) Continue/complete property survey (western property boundary); 5) Continue removal reporting and T&D scheduling.		1) Complete: Final restoration in Grid(s) No. DRA022, DRA04 and DRA05 (sod installation); 2) In Progress: Final restoration of on-site areas (FJD04); 3) In Progress: Addressing outstanding restoration punch-list items; 4) In Progress: Property survey to confirm property boundary for privacy fence installation; 5) In Progress: Removal reporting and task scheduling.					
OSC Signature:		Date: <u>2/14/19</u>		OSC Signature:			
RM Signature:		Date: <u>2/14/19</u>		RM Signature:			
<b>2. Upcoming Work Authorized</b>							
Continue restoration of remaining grids, as directed. Continue construction of parking lot. Subcontractor to complete final restoration punch-list items.							
<b>3. Quantity / Volume Tracking:</b>							
<u>Description:</u>		<u>Current Period:</u>		<u>Total to Date:</u>			
2"- 3" Limestone Rock (Haul Road)				5 TL/56.64 tons			
Non-regulated, non-hazardous soils				263 TL/6,026.68 tons			
Parking Lot (3" Surge Rock and 1½" Crusher Run)				24 TL/641.01 tons			
TSCA-contaminated soils		12 TL/250.82 Tons		150 TL/3240.68 tons			
Select Backfill, Wolf Creek Plant (12-15 PI)		14 TL/166.83 Tons		434 TL/7,108.69 tons			
C&D Debris (wooden portions of building stored in roll-off box)				1 30-yd. open-top box ≈ 4 tons			
Topsoil, Horn Plant				10 TL/175.72 tons			
Bulk Hydraulic Liquids, Spent				104 TL/1,337.34 tons			
				3/165 Gallons			
<b>4. Number of Personnel Authorized Current Period</b>							
<u>Personnel Category:</u>		<u>Quantity:</u>		<u>Personnel Category:</u>			
Response Manager		1		Operator			
FCA		1		Laborer/Operator			
Foreman		1		Truck Driver/Laborer/Operator			
				1			
<b>5. Equipment Authorized for Current Period</b>							
<u>Item</u>	<u>Qty</u>	<u>Used</u>	<u>Not Used / or Down</u>	<u>Item</u>	<u>Qty</u>	<u>Used</u>	<u>Not Used / or Down</u>
½ ton crew-cab pickup (RM)	1	1		* Portable toilets	3	3	
¾ ton extended-cab	3	3		* Hand-wash station	1	1	
¾ ton crew-cab flatbed w/ fuel cell	1	1		Skid steer with bucket/forks	1	1	
Plate Compactors	2	2		Bobcat TS90			
40' x 8' office trailer	1	1		Mini-excavator (Bobcat E85)	1	1	
70 kW Generator	1	1		Excavator (JD 210G)	1	1	
Passenger car, FCA	1	1		Front End Loader (JD 544K)	1	1	
20' Conex Box	1	1		Bulldozer (JD 650K-LGP)	1	1	
				Drum Roller/Compactor	1	1	
<b>6. Comments / Amendments (Include Time)</b>							
* OFF-ROAD AND IN DEMOLITION STATUS DURING CURRENT OPERATIONAL PERIOD.							
		Date: <u>2/14/19</u>				Date: <u>2/14/19</u>	
Signature of OSC		Date		Signature of RM		Date	