Signature of OSC

Daily Work Order No. 31
U.S. EPA, Region 6

ENVIRONMENTAL RESTORATION LLC. DAILY WORK ORDER Operating Period: 12/15/18 Task Order: 0618F0308 Page 1 of 1 Project Name: F.J. Doyle Salvage Site OSC: Gary Moore/Paige Delgado Shift: Location (City, State): Start Time: Stop Time: Leonard, Texas 06:30 15:30 1 2 1. Work Authorized for the Period Work Accomplished for the Period Continue/complete dewatering weather impacted grids, Complete: Dewatering Grid No. FJD03-02; specifically Grid No. FJD03-02 and 04; transfer rainwater down drainage ditch along Continue restoration in FJD03 grids: southern portion of E. Cottonwood Street; Continue initial restoration in Grid(s) No. FJD05-03A, FJD05-3) In Progress: Restoration in Grid(s) No. FJD03-02, 04A, EAS03, EAS04 and EAS05; FJD03-03, FJD03-04, FJD05-03A and FJD05-Secure soil stockpile, cover backfill stockpile and stage 04A; equipment. 3) Secure site for the day.. **OSC Signature:** Date: OSC Signature: Date: 12/15/18 12/15/18 RM Signature: RM Signature: Date: 2. Upcoming Work Authorized Commence excavations in Grid No. EAS06, dewater site areas, as needed. Continue restoration of cleared and approved grids. 3 Quantity / Volume Tracking: Description: **Current Period:** Total to Date: 2"-3" Limestone Rock (Haul Road) 5 Truck Loads - 47.25 tons 71 Truck Loads - 1,756.20 tons Non-regulated, non-hazardous soils Select Backfill, Wolf Creek Plant (12-15 PI) 14 Truck Loads - 292.31 tons 59 Truck Loads - 1,435.25 tons C&D Debris (wooden portions of building stored in roll-off box) 1 30-yd. open-top box ≈5 tons Number of Personnel Authorized Current Period Personnel Category: Quantity: Personnel Category: Quantity: Response Manager 1 Operator 3 FCA 1 Laborer 3 Foreman Truck Driver/Laborer 1 1 5. **Equipment Authorized for Current Period** Qty Item Used Not Used / Item Qty Used Not Used / or Down or Down 1/2 ton crew-cab pickup (RM) Portable toilets 1 3 3 1/2 ton extended-cab Hand-wash station 2 2 1 1 3/4 ton crew-cab flatbed w/ fuel cell 1 1 Skid steer with bucket/forks 1 1 Bobcat TS90 1-ton dump-truck Mini-excavator (Bobcat E85) 1 1/2 -ton extended cab (POV) 1 1 2,000-gallon Water Truck 1 1 40' x 8' office trailer Excavator (JD 210G) 1 1 1 1 70 kW Generator Front End Loader (JD 544K) 1 1 1 1 Passenger car, FCA Bulldozer (JD 650K-XLT) 1 1 1 20' Conex Box 1 1 2" centrifugal pump/hoses 2 2 Comments / Amendments (Include Time)

Signature of RM

Date

Date