



DAILY WORK ORDER

Operating Period: 12/17/18		Task Order: 0618F0308		Page 1 of 1			
Project Name: F.J. Doyle Salvage Site		OSC: Gary Moore/Paige Delgado					
Location (City, State): Leonard, Texas		Shift: 1 2	Start Time: 07:00	Stop Time: 17:30			
1. Work Authorized for the Period		Work Accomplished for the Period					
1) Continue/complete excavations in Grid No. EAS06; 2) Commence excavations in Grid No. FJD03-06 and EAS07; 3) Commence/complete tree and root ball removal in Grid No. FJD03-04; complete excavations to 24" bgs (or bedrock) in the remainder of this grid; 4) Resume off-site T&D of non-hazardous, non-regulated soils; 5) Commence initial restoration in Grid No. DRA028; 6) Collect composite sample of organic liquids in drums/pails; courier to laboratory.		1) Complete: Excavations in Grid No. EAS06; 2) In Progress: Excavations in Grid No. EAS07 and FJD03-06; 3) Complete: Removal of two (2) trees and associated root balls; complete excavations in the remainder of Grid FJD03-04; 4) Complete: Processing of tree branches/limbs and root balls; composite vegetative debris into non-hazardous soil stockpile; 5) In Progress: Restoration in Grid No. DRA028; 6) In Progress: Continuation of off-site T&D of non-hazardous, non-regulated soils.					
OSC Signature: <i>Gary Moore</i>		Date: 12/17/18	OSC Signature: <i>Gary Moore</i>		Date: 12/17/18		
RM Signature: <i>Don W Edgish</i>		Date: 12/17/18	RM Signature: <i>Don W Edgish</i>		Date: 12/17/18		
2. Upcoming Work Authorized							
Continue excavations in Grid No. FJD03-06 and EAS07, continue restoration in Grid No. DRA028; continue off-site T&D of non-hazardous, non-regulated soils; resume T&D of accumulated C&D debris.							
3. Quantity / Volume Tracking:							
Description:		Current Period:		Total to Date:			
2"- 3" Limestone Rock (Haul Road)				5 Truck Loads - 47.25 tons			
Non-regulated, non-hazardous soils		13 Truck Loads (10 tickets received)		84 Truck Loads - 2,001.92 tons (81 tickets received)			
Select Backfill, Wolf Creek Plant (12-15 PI)				59 Truck Loads - 1,435.25 tons			
C&D Debris (wooden portions of building stored in roll-off box)				1 30-yd. open-top box ≈ 5 tons			
4. Number of Personnel Authorized Current Period							
Personnel Category:		Quantity:		Personnel Category:			
Response Manager		1		Operator			
FCA		1		Laborer			
Foreman		1		Truck Driver/Laborer			
5. Equipment Authorized for Current Period							
Item	Qty	Used	Not Used / or Down	Item	Qty	Used	Not Used / or Down
½ ton crew-cab pickup (RM)	1	1		Portable toilets	3	3	
½ ton extended-cab	2	2		Hand-wash station	1	1	
¾ ton crew-cab flatbed w/ fuel cell	1	1		Skid steer with bucket/forks	1	1	
1-ton dump-truck	1	1		Bobcat TS90			
½ -ton extended cab (POV)	1	1		Mini-excavator (Bobcat E85)	1	1	
40' x 8' office trailer	1	1		2,000-gallon Water Truck	1	1	
70 kW Generator	1	1		Excavator (JD 210G)	1	1	
Passenger car, FCA	1	1		Front End Loader (JD 544K)	1	1	
20' Conex Box	1	1		Bulldozer (JD 650K-XLT)	1	1	
				2" centrifugal pump/hoses	2	2	
6. Comments / Amendments (Include Time)							
* composite sample of organic liquids collected & courier to PACE LABS. (1 wk T&D)							
Signature of OSC: <i>Gary Moore</i>		Date: 12/17/18		Signature of RM: <i>Don W Edgish</i>		Date: 12/17/18	