



## ENVIRONMENTAL RESTORATION LLC.

Daily Work Order No. 34U.S. EPA, Region 6

## DAILY WORK ORDER

Operating Period: 12/18/18		Task Order: 0618F0308		Page 1 of 1			
Project Name: F.J. Doyle Salvage Site		OSC: Gary Moore/Paige Delgado					
Location (City, State): Leonard, Texas		Shift: 1 2	Start Time: 07:00	Stop Time: 17:30			
<b>1. Work Authorized for the Period</b>		<b>Work Accomplished for the Period</b>					
1) Continue/complete excavations in Grid No. FJD03-06; 2) Continue excavations in Grid No. EAS07; 3) Continue off-site T&D of non-hazardous, non-regulated soils; 4) Commence off-site T&D of TSCA-contaminated soils; 5) Continue restoration in Grid(s) No. DRA028, DRA010 and FJD08-04.		1) Complete: Excavations in Grid No. FJD03-06; 2) In Progress: Excavations in Grid No. EAS07; 3) In Progress: Restoration in Grid(s) No. DRA028, DRA010 and FJD08-04; 4) In Progress: Continuation of off-site T&D of non-hazardous, non-regulated soils; 5) In Progress: Continuation of off-site T&D of TSCA-contaminated soils.					
OSC Signature:		Date: 12/18/18	OSC Signature:		Date: 12/18/18		
RM Signature:		Date: 12/18/18	RM Signature:		Date: 12/18/18		
<b>2. Upcoming Work Authorized</b>							
Continue excavations in Grid No. EAS07, continue restoration in Grid No. DRA028, FJD08-04, FJD09-03 and DRA010; continue off-site T&D of non-hazardous, non-regulated soils and TSCA-contaminated soils; commence T&D of accumulated C&D debris (when trailers are available).							
<b>3. Quantity / Volume Tracking:</b>							
<b>Description:</b>		<b>Current Period:</b>		<b>Total to Date:</b>			
2" - 3" Limestone Rock (Haul Road)				5 Truck Loads - 47.25 tons			
Non-regulated, non-hazardous soils		2 Truck Loads - 114.93 tons		86 Truck Loads - 2,116.85 tons (86 tickets received)			
TSCA-contaminated soils		3 Truck Loads - 41.39 tons (2 tickets received)		3 Truck Loads - 41.39 tons (2 tickets received)			
Select Backfill, Wolf Creek Plant (12-15 Pt)				59 Truck Loads - 1,435.25 tons			
C&D Debris (wooden portions of building stored in roll-off box)				1 30-yd. open-top box ≈ 5 tons			
Topsoil, Horn Plant		3 Truck Loads - 45.00 tons		3 Truck Loads - 45.00 tons			
<b>4. Number of Personnel Authorized Current Period</b>							
<b>Personnel Category:</b>		<b>Quantity:</b>		<b>Personnel Category:</b>		<b>Quantity:</b>	
Response Manager		1		Operator		3	
FCA		1		Laborer		3	
Foreman		1		Truck Driver/Laborer		1	
<b>5. Equipment Authorized for Current Period</b>							
<b>Item</b>	<b>Qty</b>	<b>Used</b>	<b>Not Used / or Down</b>	<b>Item</b>	<b>Qty</b>	<b>Used</b>	<b>Not Used / or Down</b>
½ ton crew-cab pickup (RM)	1	1		Portable toilets	3	3	
½ ton extended-cab	2	2		Hand-wash station	1	1	
¾ ton crew-cab flatbed w/ fuel cell	1	1		Skid steer with bucket/forks	1	1	
1-ton dump-truck	1	1		Bobcat TS90			
½ -ton extended cab (POV)	1	1		Mini-excavator (Bobcat E85)	1	1	
40' x 8' office trailer	1	1		2,000-gallon Water Truck	1	1	
70 kW Generator	1	1		Excavator (JD 210G)	1	1	
Passenger car, FCA	1	1		Front End Loader (JD 544K)	1	1	
2" centrifugal pump/hoses	2	2		Bulldozer (JD 650K-XLT)	1	1	
20' Conex Box	1	1		*Plate compactors	2	2	
<b>6. Comments / Amendments (Include Time)</b>							
*Mobilized to site during current operational period.							
Signature of OSC		Date		Signature of RM		Date	