



ENVIRONMENTAL RESTORATION LLC.

Daily Work Order No. 35

U.S. EPA, Region 6

DAILY WORK ORDER

Operating Period: 12/19/18		Task Order: 0618F0308		Page 1 of 1	
Project Name: F.J. Doyle Salvage Site		OSC: Gary Moore/Paige Delgado			
Location (City, State): Leonard, Texas		Shift: <div style="border: 1px solid black; padding: 2px;">1</div> 2	Start Time: 07:00	Stop Time: 17:30	

1. Work Authorized for the Period	Work Accomplished for the Period
1) Continue restoration in Grid(s) No. FJD08-04, FJD08-03, FJD03-06, DRA028, DRA010 and DRA011; 2) Continue off-site T&D of non-hazardous, non-regulated soils; 3) Continue off-site T&D of TSCA-contaminated soils; 4) Address/complete repairs to damaged water lateral from main service to day care center (damaged at 1645 hours on 12/18/18).	1) Complete: Repairs/replacement of damaged water lateral; replace fittings and service line with flex hose; notify day care center and school once repairs completed; 2) In Progress: Restoration in Grid(s) No. FJD03-06, FJD08-04, DRA010 and DRA028; 3) Complete: Restoration in Grid No. FJD08-03 and DRA011; 4) In Progress: Continuation of off-site T&D of non-hazardous, non-regulated soils; 5) In Progress: Continuation of off-site T&D of TSCA-contaminated soils.

OSC Signature:	Date: 12/19/18	OSC Signature:	Date: 12/19/18
RM Signature:	Date: 12/19/18	RM Signature:	Date: 12/19/18

2. Upcoming Work Authorized
 Continue restoration in Grid(s) No. FJD08-04, FJD03-06, DRA010 and DRA028. Resume restoration in Grid(s) No. FJD09-03, DRA012 and FJD03-06. Continue off-site T&D of TSCA-contaminated soils, weather permitting.

3. Quantity / Volume Tracking:		
Description:	Current Period:	Total to Date:
2"- 3" Limestone Rock (Haul Road)		5 Truck Loads - 47.25 tons
Non-regulated, non-hazardous soils	2 Truck Loads - 39.89 tons	88 Truck Loads - 2,156.74 tons (88 scale tickets received)
TSCA-contaminated soils	5 Truck Loads - 65.86 tons (3 scale tickets received)	8 Truck Loads - 107.25 tons (5 scale tickets received)
Select Backfill, Wolf Creek Plant (12-15 PI)		59 Truck Loads - 1,435.25 tons
C&D Debris (wooden portions of building stored in roll-off box)		1 30-yd. open-top box ≈ 5 tons
Topsoil, Horn Plant	4 Truck Loads - 60.00 tons	7 Truck Loads - 105.00 tons

4. Number of Personnel Authorized Current Period			
Personnel Category:	Quantity:	Personnel Category:	Quantity:
Response Manager	1	Operator	3
FCA	1	Laborer	3
Foreman	1	Truck Driver/Laborer	1

5. Equipment Authorized for Current Period							
Item	Qty	Used	Not Used / or Down	Item	Qty	Used	Not Used / or Down
½ ton crew-cab pickup (RM)	1	1		Portable toilets	3	3	
½ ton extended-cab	2	2		Hand-wash station	1	1	
¾ ton crew-cab flatbed w/ fuel cell	1	1		Skid steer with bucket/forks	1	1	
1-ton dump-truck	1	1		Bobcat TS90			
½ -ton extended cab (POV)	1	1		Mini-excavator (Bobcat E85)	1	1	
40' x 8' office trailer	1	1		2,000-gallon Water Truck	1	1	
70 kW Generator	1	1		Excavator (JD 210G)	1	1	
Passenger car, FCA	1	1		Front End Loader (JD 544K)	1	1	
2" centrifugal pump/hoses	2	2		Bulldozer (JD 650K-XLT)	1	1	
20' Conex Box	1	1		Plate compactors	2	2	

6. Comments / Amendments (Include Time)
 *Oscar Leyva worked to 1800 hours on 12/18/18 to meet plumber to discuss repairs to water lateral and schedule.

Signature of OSC:	Date: 12/19/18	Signature of RM:	Date: 12/19/18
-------------------	----------------	------------------	----------------