



DAILY WORK ORDER

| | | | | | | | |
|---|------------|---|---------------------------|--------------------------------|--------------|------------------|---------------------------|
| Operating Period: 01/5/19 | | Task Order: 0618F0308 | | Page 1 of 1 | | | |
| Project Name: F.J. Doyle Salvage Site | | OSC: Gary Moore/Paige Delgado | | | | | |
| Location (City, State): Leonard, Texas | | Shift: <u>1</u> 2 | Start Time: 07:00 | Stop Time: 17:30 | | | |
| 1. Work Authorized for the Period | | Work Accomplished for the Period | | | | | |
| 1) Continue dewatering excavated and clean grids; maintain flow on E. Cottonwood as directed (clean and keep culverts open), as needed; 2) Complete excavations in Grid No. EAS07; commence excavations in Grid(s) No. EAS08 and FJD04-07; 3) Continue site reporting, scheduling and coordination. | | 1) In Progress: Continue dewatering Grid(s) No. FJD02-06, FJD02-08, FJD03-02, FJD03-04 and FJD03-06, as needed (allow open excavations to recharge and pump when sufficient water has accumulated); 2) Complete: Excavations in Grid No. EAS07; transfer stockpiled topsoil to FJD08-02; 3) In Progress: Excavations in Grid No. EAS08 and FJD04-07; pothole/locate utilities in Grid No. EAS08; 4) Continue site reporting, cost accounting and task scheduling; update/refresh Texas 811 One Call for 900 N. Cedar Street. | | | | | |
| OSC Signature: | | Date: 1/5/19 | OSC Signature: | | Date: 1/5/19 | | |
| RM Signature: | | Date: 1/5/19 | RM Signature: | | Date: 1/5/19 | | |
| 2. Upcoming Work Authorized | | | | | | | |
| Continue dewatering cleared grids, drainage ditches and other backfilled areas, as needed. Complete excavations in alley (Grid No. EAS08) and FJD04-07. Commence/complete excavations in drainage ditch (Grid No. DRA026). | | | | | | | |
| 3. Quantity / Volume Tracking: | | | | | | | |
| Description: | | Current Period: | | Total to Date: | | | |
| 2"- 3" Limestone Rock (Haul Road) | | | | 5 Truck Loads - 47.25 tons | | | |
| Non-regulated, non-hazardous soils | | | | 88 Truck Loads - 2,156.74 tons | | | |
| TSCA-contaminated soils | | | | 11 Truck Loads - 234.33 tons | | | |
| Select Backfill, Wolf Creek Plant (12-15 PI) | | | | 61 Truck Loads - 1,483.38 tons | | | |
| C&D Debris (wooden portions of building stored in roll-off box) | | | | 1 30-yd. open-top box ≈ 5 tons | | | |
| Topsoil, Horn Plant | | | | 22 Truck Loads - 330.56 tons | | | |
| 4. Number of Personnel Authorized Current Period | | | | | | | |
| Personnel Category: | | Quantity: | | Personnel Category: | | Quantity: | |
| Response Manager | | 1 | | Operator | | 3 | |
| FCA | | 1 | | Laborer | | 3 | |
| Foreman | | 1 | | Truck Driver/Laborer | | 1 | |
| 5. Equipment Authorized for Current Period | | | | | | | |
| Item | Qty | Used | Not Used / or Down | Item | Qty | Used | Not Used / or Down |
| ½ ton crew-cab pickup (RM) | 1 | 1 | | Portable toilets | 3 | 3 | |
| ½ ton extended-cab | 2 | 2 | | Hand-wash station | 1 | 1 | |
| ¾ ton crew-cab flatbed w/ fuel cell | 1 | 1 | | Skid steer with bucket/forks | 1 | 1 | |
| 1-ton dump-truck | 1 | 1 | | Bobcat TS90 | | | |
| ½ -ton extended cab (POV) | 1 | 1 | | Mini-excavator (Bobcat E85) | 1 | 1 | |
| 40' x 8' office trailer | 1 | 1 | | 2,000-gallon Water Truck | 1 | 1 | |
| 70 kW Generator | 1 | 1 | | Excavator (JD 210G) | 1 | 1 | |
| Passenger car, FCA | 1 | 1 | | Front End Loader (JD 544K) | 1 | 1 | |
| 2" centrifugal pump/hoses | 2 | 2 | | Bulldozer (JD 650K-XLT) | 1 | 1 | |
| 20' Conex Box | 1 | 1 | | Plate compactors | 2 | 2 | |
| 6. Comments / Amendments (Include Time) | | | | | | | |
| | | | | | | | |
| Signature of OSC | | | | Signature of RM | | | |
| Date | | | | Date | | | |