



## DAILY WORK ORDER

Operating Period: 01/6/19				Task Order: 0618F0308		Page 1 of 1	
Project Name: F.J. Doyle Salvage Site				OSC: Gary Moore/Paige Delgado			
Location (City, State): Leonard, Texas				Shift: 1 2		Start Time: 07:00	
						Stop Time: 14:00	
<b>1. Work Authorized for the Period</b>				<b>Work Accomplished for the Period</b>			
1) Continue/complete excavations in Grid No. EAS08 and FJD04-07; 2) Commence/complete excavations in Grid No. DRA026; 3) Continue dewatering excavated and clean grids; maintain flow on E. Cottonwood as directed (clean and keep culverts open), as needed; 4) Prepare on-site access for truck traffic into/out of site (borrow and disposal operations); 5) Continue site reporting, scheduling and coordination.				1) In Progress: Dewatering open and backfilled grids, specifically Grid No. FJD08-01 and FJD08-02; 2) Complete: Excavations in Grid No. EAS08, FJD04-07 and DRA026; 3) In Progress: Excavations in Grid No. FJD04-08; 4) Complete: Preparation of on-site access for trucks entering/exiting site; 5) Continue site reporting, cost accounting and task scheduling.			
OSC Signature: <i>[Signature]</i>		Date: 1/6/2019		OSC Signature: <i>[Signature]</i>		Date: 1/6/2019	
RM Signature: <i>[Signature]</i>		Date: 1/6/19		RM Signature: <i>[Signature]</i>		Date: 1/6/19	
<b>2. Upcoming Work Authorized</b>							
Continue dewatering cleared grids, drainage ditches and other backfilled areas, as needed. Transfer accumulated rainwater from site down E. Cottonwood Street as directed. Commence excavations in DRA02 and DRA09. Place and stockpile select backfill in FJD03. Resume off-site T&D.							
<b>3. Quantity / Volume Tracking:</b>							
<b>Description:</b>				<b>Current Period:</b>		<b>Total to Date:</b>	
2"- 3" Limestone Rock (Haul Road)						5 Truck Loads - 47.25 tons	
Non-regulated, non-hazardous soils						88 Truck Loads - 2,156.74 tons	
TSCA-contaminated soils						11 Truck Loads - 234.33 tons	
Select Backfill, Wolf Creek Plant (12-15 PI)						61 Truck Loads - 1,483.38 tons	
C&D Debris (wooden portions of building stored in roll-off box)						1 30-yd. open-top box = 5 tons	
Topsoil, Horn Plant						22 Truck Loads - 330.56 tons	
<b>4. Number of Personnel Authorized Current Period</b>							
<b>Personnel Category:</b>		<b>Quantity:</b>		<b>Personnel Category:</b>		<b>Quantity:</b>	
Response Manager		1		Operator		3	
FCA		1		Laborer		3	
Foreman		1		Truck Driver/Laborer		1	
<b>5. Equipment Authorized for Current Period</b>							
<b>Item</b>	<b>Qty</b>	<b>Used</b>	<b>Not Used / or Down</b>	<b>Item</b>	<b>Qty</b>	<b>Used</b>	<b>Not Used / or Down</b>
½ ton crew-cab pickup (RM)	1	1		Portable toilets	3	3	
½ ton extended-cab	2	2		Hand-wash station	1	1	
¾ ton crew-cab flatbed w/ fuel cell	1	1		Skid steer with bucket/forks	1	1	
1-ton dump-truck	1	1		Bobcat TS90			
½ -ton extended cab (POV)	1	1		Mini-excavator (Bobcat E85)	1	1	
40' x 8' office trailer	1	1		2,000-gallon Water Truck	1	1	
70 kW Generator	1	1		Excavator (JD 210G)	1	1	
Passenger car, FCA	1	1		Front End Loader (JD 544K)	1	1	
2" centrifugal pump/hoses	2	2		Bulldozer (JD 650K-XLT)	1	1	
20' Conex Box	1	1		Plate compactors	2	2	
<b>6. Comments / Amendments (Include Time)</b>							
Signature of OSC				Date			
Signature of RM				Date			