



## DAILY WORK ORDER

Operating Period: 01/11/19		Task Order: 0618F0308		Page 1 of 1	
Project Name: F.J. Doyle Salvage Site		OSC: Gary Moore/Paige Delgado			
Location (City, State): Leonard, Texas		Shift: 1 2	Start Time: 10:00	Stop Time: 15:30	
<b>1. Work Authorized for the Period</b>		<b>Work Accomplished for the Period</b>			
1) Continue development of restoration approach for former industrial area footprint; 2) Continue solicitation/scheduling of property survey for final restoration; 3) Assess site conditions for resumption of site activities; 4) Continue removal reporting and T&D scheduling.		1) In Progress: Restoration approach for site; continue solicitation/scheduling of property survey; 2) Assess and photo-document site conditions; consult with OSC on immediate work schedule; 3) In Progress: Removal reporting and task scheduling.			
OSC Signature: <i>[Signature]</i> RM Signature: <i>[Signature]</i>		Date: 1/12/19 Date: 1/12/19		OSC Signature: <i>[Signature]</i> RM Signature: <i>[Signature]</i>	
Date: 1/12/19 Date: 1/12/19		Date: 1/12/19 Date: 1/12/19			
<b>2. Upcoming Work Authorized</b>					
Complete excavations in Grid No. DRA022 and FJD04-08; Resume off-site T&D of TSCA-contaminated soils. Dewater grids post-rain event.					
<b>3. Quantity / Volume Tracking:</b>					
<b>Description:</b>		<b>Current Period:</b>		<b>Total to Date:</b>	
2"- 3" Limestone Rock (Haul Road)				5 Truck Loads - 47.25 tons	
Non-regulated, non-hazardous soils				107 Truck Loads - 2,537.6 tons	
TSCA-contaminated soils				26 Truck Loads - 549.5 tons	
Select Backfill, Wolf Creek Plant (12-15 PI)				106 Truck Loads - 2038.61 tons	
C&D Debris (wooden portions of building stored in roll-off box)				1 30-yd. open-top box ≈ 5 tons	
Topsoil, Horn Plant				10 Truck Loads - 136.01 tons	
				24 Truck Loads - 355.16 tons	
<b>4. Number of Personnel Authorized Current Period</b>					
<b>Personnel Category:</b>		<b>Quantity:</b>		<b>Personnel Category:</b>	
Response Manager		1		Operator	
FCA		1		Laborer	
Foreman		1		Truck Driver/Laborer	
				1	
<b>5. Equipment Authorized for Current Period</b>					
<b>Item</b>	<b>Qty</b>	<b>Used</b>	<b>Not Used / or Down</b>	<b>Item</b>	<b>Qty</b>
1/2 ton crew-cab pickup (RM)	1	1		Portable toilets	3
1/2 ton extended-cab	2	2		Hand-wash station	1
3/4 ton crew-cab flatbed w/ fuel cell	1	1		Skid steer with bucket/forks	1
				Bobcat TS90	1
1-ton dump-truck	1	1		Mini-excavator (Bobcat E85)	1
1/2 -ton extended cab (POV)	1	1		2,000-gallon Water Truck	1
40' x 8' office trailer	1	1		Excavator (JD 210G)	1
70 kW Generator	1	1		Front End Loader (JD 544K)	1
Passenger car, FCA	1	1		Bulldozer (JD 650K-XLT)	1
2" centrifugal pump/hoses	2	2		Plate compactors	2
20' Conex Box	1	1			
<b>6. Comments / Amendments (Include Time)</b>					
No on-site activities due to RAIN					
Signature of OSC <i>[Signature]</i>		Date: 1/12/19		Signature of RM <i>[Signature]</i>	
				Date: 1/12/19	