



DAILY WORK ORDER

| | | | | | | | |
|---|------------|---|--|---|--------------------------------|------------------|---------------------------|
| Operating Period: 01/15/19 | | Task Order: 0618F0308 | | Page 1 of 1 | | | |
| Project Name: F.J. Doyle Salvage Site | | OSC: Gary Moore/Paige Delgado | | | | | |
| Location (City, State): Leonard, Texas | | Shift: 1 2 | Start Time: 07:00 | Stop Time: 17:30 | | | |
| 1. Work Authorized for the Period | | Work Accomplished for the Period | | | | | |
| 1) Complete re-excavations in Grid No. DRA03; 2) Resume excavations in Grid No. DRA09; 3) Commence excavations in Grid No. FJD04-06; 4) Continue backfilling Grid No(s) FJD02 and FJD03 (topsoil); 5) Continue off-site T&D of TSCA-contaminated soils; 6) Complete initial off-site T&D of non-regulated and C&D debris; 7) Continue removal reporting and T&D scheduling. | | 1) Complete: Re-excavations in Grid No. DRA03; 2) In Progress: Excavations in Grid No. DRA09; 3) In Progress: Excavations in Grid No. FJD04-06; 4) Complete: Initial off-site T&D of non-regulated, low-level PCB contaminated soils and remaining C&D debris (spoil remaining in stockpile); 5) In Progress: Off-site T&D of TSCA-contaminated soils; 6) In Progress: Backfilling Grid No(s) FJD02 and FJD03; 7) In Progress: Removal reporting and task scheduling. | | | | | |
| OSC Signature: <i>Gary Moore</i> RM Signature: <i>Paige Delgado</i> | | Date: 1/15/19 Date: 1/15/19 | OSC Signature: <i>Gary Moore</i> RM Signature: <i>Paige Delgado</i> | | Date: 1/15/19 Date: 1/15/19 | | |
| 2. Upcoming Work Authorized | | Complete excavations in Grid No. DRA09 and FJD4-06; commence re-excavations in Grid No. FJD05-01; continue site restoration. | | | | | |
| 3. Quantity / Volume Tracking: | | | | | | | |
| Description: | | Current Period: | | Total to Date: | | | |
| 2" - 3" Limestone Rock (Haul Road) | | | | 5 TL/56.64 tons | | | |
| Non-regulated, non-hazardous soils | | 10 TL/226.22 Tons | | 125 TL/2,917.73 tons | | | |
| TSCA-contaminated soils | | 7 TL/167.04 Tons | | 37 TL/838.63 tons | | | |
| Select Backfill, Wolf Creek Plant (12-15 PI) | | 2 TL/26.6 Tons | | 116 TL/2,170.36 tons | | | |
| C&D Debris (wooden portions of building stored in roll-off box) | | | | 1 30-yd. open-top box ≈ 5 tons 10 TL/175.72 tons | | | |
| Topsoil, Horn Plant | | 6 TL/76.28 Tons | | 30 TL/410.44 tons | | | |
| 4. Number of Personnel Authorized Current Period | | | | | | | |
| Personnel Category: | | Quantity: | | Personnel Category: | | Quantity: | |
| Response Manager | | 1 | | Operator | | 3 | |
| FCA | | 1 | | Laborer | | 3 | |
| Foreman | | 1 | | Truck Driver/Laborer | | 1 | |
| 5. Equipment Authorized for Current Period | | | | | | | |
| Item | Qty | Used | Not Used / or Down | Item | Qty | Used | Not Used / or Down |
| 1/2 ton crew-cab pickup (RM) | 1 | 1 | | Portable toilets | 3 | 3 | |
| 1/2 ton extended-cab | 2 | 2 | | Hand-wash station | 1 | 1 | |
| 3/4 ton crew-cab flatbed w/ fuel cell | 1 | 1 | | Skid steer with bucket/forks | 1 | 1 | |
| 1/2 -ton extended cab (POV) | 1 | 1 | | Bobcat TS90 | | | |
| 40' x 8' office trailer | 1 | 1 | | Mini-excavator (Bobcat E85) | 1 | 1 | |
| 70 kW Generator | 1 | 1 | | 2,000-gallon Water Truck | 1 | 1 | |
| Passenger car, FCA | 1 | 1 | | Excavator (JD 210G) | 1 | 1 | |
| 2" centrifugal pump/hoses | 2 | 2 | | Front End Loader (JD 544K) | 1 | 1 | |
| 20' Conex Box | 1 | 1 | | Bulldozer (JD 650K-XLT) | 1 | 1 | |
| | | | | Plate compactors | 2 | 2 | |
| 6. Comments / Amendments (Include Time) | | | | | | | |
| | | | | | | | |
| Signature of OSC | | Date | | Signature of RM | | Date | |