



DAILY WORK ORDER

Operating Period: 01/16/19		Task Order: 0618F0308		Page 1 of 1			
Project Name: F.J. Doyle Salvage Site		OSC: Gary Moore/Paige Delgado					
Location (City, State): Leonard, Texas		Shift: 1 2	Start Time: 07:00	Stop Time: 17:30			
1. Work Authorized for the Period		Work Accomplished for the Period					
1) Complete excavations in Grid No. DRA09; 2) Commence re-excavations in Grid No. FJD05-01; 3) Continue excavations in Grid No. FJD04-06; 4) Continue backfilling Grid No(s) FJD02 and FJD03 (topsoil); 5) Continue off-site T&D of TSCA-contaminated soils; 6) Continue removal reporting and T&D scheduling.		1) Complete: Excavations in Grid No. DRA09; 2) In Progress: Re-excavations in Grid No. FJD05-01; 3) In Progress: Excavations in Grid No. FJD04-06; 4) In Progress: Off-site T&D of TSCA-contaminated soils; 5) In Progress: Backfilling Grid No(s) FJD02 and FJD03; 6) In Progress: Removal reporting and task scheduling.					
OSC Signature: RM Signature:		Date: 1/16/19 Date: 1/16/19		OSC Signature: RM Signature:			
2. Upcoming Work Authorized							
Complete re-excavations in Grid No. FJD05-01; continue excavations in Grid No. FJD04-06; resume off-site T&D of non-regulated soil; continue site restoration.							
3. Quantity / Volume Tracking:							
Description:		Current Period:		Total to Date:			
2"- 3" Limestone Rock (Haul Road)				5 TL/56.64 tons			
Non-regulated, non-hazardous soils				125 TL/2,917.73 tons			
TSCA-contaminated soils		12 TL/295.02 Tons		49 TL/1133.65 tons			
Select Backfill, Wolf Creek Plant (12-15 PI)		2 TL/26.6 Tons		118 TL/2,196.96 tons			
C&D Debris (wooden portions of building stored in roll-off box)				1 30-yd. open-top box ≈5 tons			
Topsoil, Horn Plant		8 TL/99.34 Tons		10 TL/175.72 tons			
				38 TL/509.78 tons			
4. Number of Personnel Authorized Current Period							
Personnel Category:	Quantity:	Personnel Category:	Quantity:				
Response Manager	1	Operator	3				
FCA	1	Laborer	3				
Foreman	1	Truck Driver/Laborer	1				
5. Equipment Authorized for Current Period							
Item	Qty	Used	Not Used / or Down	Item	Qty	Used	Not Used / or Down
½ ton crew-cab pickup (RM)	1	1		Portable toilets	3	3	
½ ton extended-cab	2	2		Hand-wash station	1	1	
¾ ton crew-cab flatbed w/ fuel cell	1	1		Skid steer with bucket/forks	1	1	
1½ -ton extended cab (POV)	1	1		Bobcat TS90			
40' x 8' office trailer	1	1		Mini-excavator (Bobcat E85)	1	1	
70 kW Generator	1	1		2,000-gallon Water Truck	1	1	
Passenger car, FCA	1	1		Excavator (JD 210G)	1	1	
2" centrifugal pump/hoses	2	2		Front End Loader (JD 544K)	1	1	
20' Conex Box	1	1		Bulldozer (JD 650K-XLT)	1	1	
				Plate compactors	2	2	
6. Comments / Amendments (Include Time)							
Signature of OSC		Date		Signature of RM		Date	