







DAILY WORK ORDER

Operating Period: 01/18/19		Task Order: 0618F0308		Page 1 of 1			
Project Name: F.J. Doyle Salvage Site		OSC: Gary Moore/Paige Delgado					
Location (City, State): Leonard, Texas		Shift: 1 2	Start Time: 07:00	Stop Time: 17:30			
1. Work Authorized for the Period		Work Accomplished for the Period					
1) Complete re-excavations in Grid No. FJD05-01; 2) Continue excavations in Grid No. FJD04-06; 3) Continue backfilling Grid No(s) FJD02 and FJD03 (topsoil); 4) Resume off-site T&D of non-TSCA-contaminated soils; 5) Continue removal reporting and T&D scheduling.		1) Complete: Re-excavations in Grid No. FJD05-01; 2) In Progress: Resumption of excavations in Grid No. FJD04-06; 3) In Progress: Off-site T&D of non-TSCA-contaminated soils; decontaminate 3 Capstone trucks/trailers; 4) In Progress: Backfilling Grid No(s) FJD02 and FJD03; 5) In Progress: Removal reporting and task scheduling.					
OSC Signature:  RM Signature: 		Date: 1/18/19 Date: 1/18/19		OSC Signature:  RM Signature: 			
2. Upcoming Work Authorized Complete initial restoration in FJD02; continue restoration in FJD03; continue off-site T&D of non-TSCA contaminated soil; continue site excavations, weather permitting.							
3. Quantity / Volume Tracking:							
Description:		Current Period:		Total to Date:			
2"- 3" Limestone Rock (Haul Road)				5 TL/56.64 tons			
Non-regulated, non-hazardous soils		6 TL/134.66 Tons		152 TL/3,558.58 tons			
TSCA-contaminated soils		5 TL/119.01 Tons		60 TL/1,402.14 tons			
Select Backfill, Wolf Creek Plant (12-15 PI)		1 TL/13 Tons		120 TL/2,223.46 tons			
C&D Debris (wooden portions of building stored in roll-off box)				1 30-yd. open-top box ≈ 5 tons			
Topsoil, Horn Plant		9 TL/113.95 Tons		10 TL/175.72 tons			
				58 TL/761.70 tons			
4. Number of Personnel Authorized Current Period							
Personnel Category:	Quantity:	Personnel Category:	Quantity:				
Response Manager	1	Operator	X 2				
FCA	1	Laborer	3				
Foreman	1	Truck Driver/Laborer/Operator	1				
5. Equipment Authorized for Current Period							
Item	Qty	Used	Not Used / or Down	Item	Qty	Used	Not Used / or Down
½ ton crew-cab pickup (RM)	1	1		Portable toilets	3	3	
½ ton extended-cab	2	2		Hand-wash station	1	1	
¾ ton crew-cab flatbed w/ fuel cell	1	1		Skid steer with bucket/forks	1	1	
				Bobcat TS90			
½ -ton extended cab (POV)	1	1		Mini-excavator (Bobcat E85)	1	1	
40' x 8' office trailer	1	1		2,000-gallon Water Truck	1	1	
70 kW Generator	1	1		Excavator (JD 210G)	1	1	
Passenger car, FCA	1	1		Front End Loader (JD 544K)	1	1	
2" centrifugal pump/hoses	2	2		Bulldozer (JD 650K-XLT)	1	1	
20' Conex Box	1	1		Plate compactors	2	2	
6. Comments / Amendments (Include Time)							
Signature of OSC				Signature of RM			
Date				Date			