







DAILY WORK ORDER

Operating Period: 01/22/19		Task Order: 0618F0308		Page 1 of 1			
Project Name: F.J. Doyle Salvage Site		OSC: Gary Moore/Paige Delgado					
Location (City, State): Leonard, Texas		Shift: 1 2	Start Time: 07:00	Stop Time: 17:30			
1. Work Authorized for the Period		Work Accomplished for the Period					
1) Complete excavations in Grid No. FJD04-05; 2) Continue final restoration in Grid(s) No. FJD02 and FJD03 (final grading and sod installation); 3) Resume backfilling Grid No(s) EAS03, EAS04 and EAS05; 4) Continue off-site T&D of non-TSCA-contaminated soils; 5) Continue removal reporting and T&D scheduling.		1) Complete: Excavations in Grid No. FJD04-05; 2) In Progress: Off-site T&D of non-TSCA-contaminated soils; 3) In Progress: Final restoration in Grid No. FJD02 and FJD03 (sod installation approximately 33% complete); 4) In Progress: Backfilling of Grid No(s) EAS03, EAS04 and EAS05; 5) In Progress: Removal reporting and task scheduling.					
OSC Signature:  RM Signature: 		Date: 1/22/19 Date: 1/22/19	OSC Signature:  RM Signature: 		Date: 1/22/19 Date: 1/22/19		
2. Upcoming Work Authorized							
Continue final restoration in FJD02/FJD03 (installation of Bermuda grass sod); continue off-site T&D of non-TSCA soils; continue on-site excavations.							
3. Quantity / Volume Tracking:							
<u>Description:</u>		<u>Current Period:</u>		<u>Total to Date:</u>			
2"- 3" Limestone Rock (Haul Road)				5 TL/56.64 tons			
Non-regulated, non-hazardous soils		5 TL/115.87 Tons		160 TL/3,740.36 tons			
TSCA-contaminated soils		2 TL/43.81 Tons		64 TL/1,488.19 tons			
Select Backfill, Wolf Creek Plant (12-15 PI)		8 TL/95.08 Tons		129 TL/2,332.14 tons			
C&D Debris (wooden portions of building stored in roll-off box)				1 30-yd. open-top box ≈5 tons 10 TL/175.72 tons			
Topsoil, Horn Plant		8 TL/98.41 Tons		80 TL/1,032.82 tons			
Bulk Hydraulic Liquids, Spent				3/165 Gallons			
4. Number of Personnel Authorized Current Period							
<u>Personnel Category:</u>	<u>Quantity:</u>	<u>Personnel Category:</u>	<u>Quantity:</u>				
Response Manager	1	Operator	2				
FCA	1	Laborer	3				
Foreman	1	Truck Driver/Laborer/Operator	1				
5. Equipment Authorized for Current Period							
<u>Item</u>	<u>Qty</u>	<u>Used</u>	<u>Not Used / or Down</u>	<u>Item</u>	<u>Qty</u>	<u>Used</u>	<u>Not Used / or Down</u>
½ ton crew-cab pickup (RM)	1	1		Portable toilets	3	3	
½ ton extended-cab	2	2		Hand-wash station	1	1	
¾ ton crew-cab flatbed w/ fuel cell	1	1		Skid steer with bucket/forks	1	1	
				Bobcat TS90			
½ -ton extended cab (POV)	1	1		Mini-excavator (Bobcat E85)	1	1	
40' x 8' office trailer	1	1		2,000-gallon Water Truck	1	1	
70 kW Generator	1	1		Excavator (JD 210G)	1	1	
Passenger car, FCA	1	1		Front End Loader (JD 544K)	1	1	
2" centrifugal pump/hoses	2	2		Bulldozer (JD 650K-XLT)	1	1	
20' Conex Box	1	1		Plate compactors	2	2	
6. Comments / Amendments (Include Time)							
Signature of OSC		Date		Signature of RM		Date	