



## DAILY WORK ORDER

Operating Period: 01/23/19		Task Order: 0618F0308		Page 1 of 1			
Project Name: F.J. Doyle Salvage Site		OSC: Gary Moore/Paige Delgado					
Location (City, State): Leonard, Texas		Shift: 1 2	Start Time: 07:00	Stop Time: 17:30			
<b>1. Work Authorized for the Period</b>		<b>Work Accomplished for the Period</b>					
1) Continue off-site T&D of non-TSCA-contaminated soil; 2) Continue restoration in Grid(s) No. FJD05-3A, FJD05-4A, EAS05, EAS08 and FJD04-05; 3) Continue final restoration in Grid(s) No. FJD02 and FJD03 (final grading and sod installation); 4) Continue removal reporting and T&D scheduling.		1) In Progress: Off-site T&D of non-TSCA-contaminated soils; 2) In Progress: Final restoration in Grid(s) FJD02 and FJD03 (final installation of sod re-scheduled for 1/24/19); 3) In Progress: Restoration in Grid(s) No. FJD05-03, FJD05-4A, EAS05, EAS08 and FJD04-05; 4) In Progress: Removal reporting and task scheduling.					
OSC Signature: RM Signature:		Date: 1/23/19 Date: 1/23/19		OSC Signature: RM Signature:			
<b>2. Upcoming Work Authorized</b> Complete final restoration in FJD02/FJD03 (installation of Bermuda grass sod); continue off-site T&D of non-TSCA soils; continue restoration of EAS05, EAS06, EAS07, EAS08 and FJD04-05; resume on-site excavations.							
<b>3. Quantity / Volume Tracking:</b>							
<u>Description:</u>		<u>Current Period:</u>		<u>Total to Date:</u>			
2"- 3" Limestone Rock (Haul Road)				5 TL/56.64 tons			
Non-regulated, non-hazardous soils		10 TL/224.47 Tons		170 TL/3,964.83 tons			
TSCA-contaminated soils				64 TL/1,488.19 tons			
Select Backfill, Wolf Creek Plant (12-15 PI)		24 TL/437.22 Tons		153 TL/2,769.36 tons			
C&D Debris (wooden portions of building stored in roll-off box)				1 30-yd. open-top box ≈5 tons			
Topsoil, Horn Plant				10 TL/175.72 tons			
Bulk Hydraulic Liquids, Spent				80 TL/1,032.82 tons			
				3/165 Gallons			
<b>4. Number of Personnel Authorized Current Period</b>							
<u>Personnel Category:</u>		<u>Quantity:</u>		<u>Personnel Category:</u>			
Response Manager		1		Operator			
FCA		1		Laborer			
Foreman		1		Truck Driver/Laborer/Operator			
				1			
<b>5. Equipment Authorized for Current Period</b>							
<u>Item</u>	<u>Qty</u>	<u>Used</u>	<u>Not Used / or Down</u>	<u>Item</u>	<u>Qty</u>	<u>Used</u>	<u>Not Used / or Down</u>
½ ton crew-cab pickup (RM)	1	1		Portable toilets	3	3	
½ ton extended-cab	2	2		Hand-wash station	1	1	
¾ ton crew-cab flatbed w/ fuel cell	1	1		Skid steer with bucket/forks	1	1	
				Bobcat TS90			
½ -ton extended cab (POV)	1	1		Mini-excavator (Bobcat E85)	1	1	
40' x 8' office trailer	1	1		2,000-gallon Water Truck	1	1	
70 kW Generator	1	1		Excavator (JD 210G)	1	1	
Passenger car, FCA	1	1		Front End Loader (JD 544K)	1	1	
2" centrifugal pump/hoses	2	2		Bulldozer (JD 650K-XLT)	1	1	
20' Conex Box	1	1		Plate compactors	2	2	
<b>6. Comments / Amendments (Include Time)</b>							
Signature of OSC				Signature of RM			
Date				Date			