



ENVIRONMENTAL RESTORATION LLC.

Daily Work Order No. 59

U.S. EPA, Region 6

DAILY WORK ORDER

Operating Period: 01/26/19				Task Order: 0618F0308		Page 1 of 1	
Project Name: F.J. Doyle Salvage Site				OSC: Gary Moore/Paige Delgado			
Location (City, State): Leonard, Texas				Shift: <div style="border: 1px solid black; padding: 2px; display: inline-block;">1 2</div>		Start Time: 07:00	
						Stop Time: 17:30	
1. Work Authorized for the Period				Work Accomplished for the Period			
1) Continue off-site T&D of non-TSCA-contaminated soil; 2) Commence restoration Grid(s) No. DRA02, DRA03 and DRA026; 3) Continue excavations in Grid No. FJD04-03 and FJD04-01; 4) Continue removal reporting and T&D scheduling.				1) In Progress: Off-site T&D of non-TSCA-contaminated soils; 2) Complete: Restoration in Grid No. DRA026; 3) In Progress: Restoration in Grid No(s) DRA02 and DRA03; 4) In Progress: Excavations in Grid No. FJD04-03 and FJD04-01; 5) In Progress: Removal reporting and task scheduling.			
OSC Signature:		Date: 1/26/19		OSC Signature:		Date: 1/26/19	
RM Signature:		Date: 1/26/19		RM Signature:		Date: 1/26/19	
2. Upcoming Work Authorized							
Resume restoration in Grid(s) EAS07, EAS08, DRA02, DRA03, FJD04-05, FJD04-06 and FJD04-08. Resume off-site T&D of non-TSCA soils; continue/complete on-site excavations in FJD04-01 and FJD04-03.							
3. Quantity / Volume Tracking:							
<u>Description:</u>				<u>Current Period:</u>		<u>Total to Date:</u>	
2" - 3" Limestone Rock (Haul Road)						5 TL/56.64 tons	
Non-regulated, non-hazardous soils				10 TL/224.09 tons		206 TL/4,776.96 tons	
3" Surge Rock (Parking Lot)				5 TL/134.75 tons		15 TL/402.04 tons	
TSCA-contaminated soils						64 TL/1,488.19 tons	
Select Backfill, Wolf Creek Plant (12-15 PI)						206 TL/3,666.23 tons	
C&D Debris (wooden portions of building stored in roll-off box)						1 30-yd. open-top box ≈ 5 tons	
Topsoil, Horn Plant						10 TL/175.72 tons	
Bulk Hydraulic Liquids, Spent						82 TL/1,059.35 tons	
						3/165 Gallons	
4. Number of Personnel Authorized Current Period							
<u>Personnel Category:</u>		<u>Quantity:</u>		<u>Personnel Category:</u>		<u>Quantity:</u>	
Response Manager		1		Operator		2	
FCA		1		Laborer		3	
Foreman		1		Truck Driver/Laborer/Operator		1	
5. Equipment Authorized for Current Period							
<u>Item</u>	<u>Qty</u>	<u>Used</u>	<u>Not Used / or Down</u>	<u>Item</u>	<u>Qty</u>	<u>Used</u>	<u>Not Used / or Down</u>
½ ton crew-cab pickup (RM)	1	1		Portable toilets	3	3	
½ ton extended-cab	2	2		Hand-wash station	1	1	
¾ ton crew-cab flatbed w/ fuel cell	1	1		Skid steer with bucket/forks	1	1	
Plate Compactors	2	2		Bobcat TS90			
40' x 8' office trailer	1	1		Mini-excavator (Bobcat E85)	1	1	
70 kW Generator	1	1		2,000-gallon Water Truck	1	1	
Passenger car, FCA	1	1		Excavator (JD 210G)	1	1	
2" centrifugal pump/hoses	2	2		Front End Loader (JD 544K)	1	1	
20' Conex Box	1	1		Bulldozer (JD 650K-XLT)	1	1	
6. Comments / Amendments (Include Time)							
Signature of OSC				Signature of RM			
Date				Date			