



DAILY WORK ORDER

Operating Period: 02/04/19		Task Order: 0618F0308		Page 1 of 1			
Project Name: F.J. Doyle Salvage Site		OSC: Gary Moore/Paige Delgado/Nicolas Brescia					
Location (City, State): Leonard, Texas		Shift: 1 2	Start Time: 06:00	Stop Time: 17:30			
1. Work Authorized for the Period		Work Accomplished for the Period					
1) Continue off-site T&D of TSCA-contaminated soils; 2) Continue off-site T&D of non-TSCA contaminated soils; 3) Complete restoration in Grid No. FJD05-01; 4) Commence excavations in Grid No. DRA08; 5) Continue excavations in Grid No. FJD04-04; 6) Continue removal reporting and T&D scheduling.		1) In Progress: Off-site T&D of TSCA-contaminated soils; 2) In Progress: Off-site T&D of non-TSCA contaminated soils; 3) Complete: Restoration in Grid No FJD05-01; 4) In Progress: Excavations in Grid No. DRA08; 5) In Progress: Excavations in Grid FJD04-04; 6) In Progress: Removal reporting and task scheduling.					
OSC Signature: <i>[Signature]</i>		Date: 2/04/19		OSC Signature: <i>[Signature]</i>			
RM Signature: <i>[Signature]</i>		Date: 2/04/19		RM Signature: <i>[Signature]</i>			
2. Upcoming Work Authorized							
Resume restoration along western property boundary between FJD03 and FJD04; continue/complete excavations in DRA08 and FJD04-04; continue off-site T&D of TSCA-contaminated soils; continue off-site T&D of non-TSCA contaminated soils..							
3. Quantity / Volume Tracking:							
Description:		Current Period:		Total to Date:			
2" - 3" Limestone Rock (Haul Road)				5 TL/56.64 tons			
Non-regulated, non-hazardous soils		3 TL/60.37 Tons		258 TL/5,919.85 tons			
Parking Lot (3" Surge Rock and 1 1/2" Crusher Run)				24 TL/641.01 tons			
TSCA-contaminated soils		6 TL/117.23 Tons		73 TL/1,668.06 tons			
Select Backfill, Wolf Creek Plant (12-15 PI)		17 TL/229.6 Tons		328 TL/5,785.07 tons			
C&D Debris (wooden portions of building stored in roll-off box)				1 30-yd. open-top box ≈ 4 tons			
Topsoil, Horn Plant				10 TL/175.72 tons			
Bulk Hydraulic Liquids, Spent				98 TL/1,263.29 tons			
				3/165 Gallons			
4. Number of Personnel Authorized Current Period							
Personnel Category:		Quantity:		Personnel Category:			
Response Manager		1		Operator			
FCA		1		Laborer/Operator			
Foreman		1		Truck Driver/Laborer/Operator			
				1			
5. Equipment Authorized for Current Period							
Item	Qty	Used	Not Used / or Down	Item	Qty	Used	Not Used / or Down
1/2 ton crew-cab pickup (RM)	1	1		Portable toilets	3	3	
3/4 ton extended-cab	3	3		Hand-wash station	1	1	
3/4 ton crew-cab flatbed w/ fuel cell	1	1		Skid steer with bucket/forks	1	1	
Plate Compactors	2	2		Bobcat TS90			
40' x 8' office trailer	1	1		Mini-excavator (Bobcat E85)	1	1	
70 kW Generator	1	1		2,000-gallon Water Truck	1	1	
Passenger car, FCA	1	1		Excavator (JD 210G)	1	1	
2" centrifugal pump/hoses	1	1		Front End Loader (JD 544K)	1	1	
20' Conex Box	1	1		Bulldozer (JD 650K-LGP)	1	1	
Welding Unit	1	1		Drum Roller/Compactor	1	1	
6. Comments / Amendments (Include Time)							
Foreman began work at 6am due to early arrival of new trucks for Itasca loads							
Signature of OSC: <i>[Signature]</i>		Date: 2/04/19		Signature of RM: <i>[Signature]</i>		Date: 2/04/19	