



DAILY WORK ORDER

Operating Period: 02/05/19		Task Order: 0618F0308		Page 1 of 1	
Project Name: F.J. Doyle Salvage Site		OSC: Gary Moore/Paige Delgado/Nicolas Brescia			
Location (City, State): Leonard, Texas		Shift: 1 2	Start Time: 07:00	Stop Time: 17:30	

1. Work Authorized for the Period	Work Accomplished for the Period
1) Continue off-site T&D of TSCA-contaminated soils; 2) Complete off-site T&D of stockpiled non-TSCA contaminated soils; 3) Address shoulder damage (ruts) along eastern side of N. Poplar Street; 4) Complete excavations in Grid No. FJD04-04 and DRA08-S; stage any remaining spoils to Grid No. FJD04-02; 5) Continue removal reporting and T&D scheduling.	1) In Progress: Off-site T&D of TSCA-contaminated soils; 2) Complete: Off-site T&D of stockpiled non-TSCA contaminated soils; 3) Complete: Temporary repairs to eastern shoulder along N. Poplar Street; 4) Complete: Excavations in Grid No. FJD04-04/DRA08-S; 5) Complete: Stage remaining TSCA spoils to FJD04-02; 6) In Progress: Removal reporting and task scheduling.

OSC Signature: <i>[Signature]</i>	Date: 2/05/19	OSC Signature: <i>[Signature]</i>	Date: 2/05/19
RM Signature: <i>[Signature]</i>	Date: 2/05/19	RM Signature: <i>[Signature]</i>	Date: 2/05/19

2. Upcoming Work Authorized Resume operations, once weather permits, with excavations and off-site T&D of remaining non-TSCA and TSCA-contaminated soils; begin restoration of cleared grids, as directed.
--

3. Quantity / Volume Tracking:		
Description:	Current Period:	Total to Date:
2"- 3" Limestone Rock (Haul Road)		5 TL/56.64 tons
Non-regulated, non-hazardous soils	3 TL/63.88 Tons	261 TL/5,983.73 tons
Parking Lot (3" Surge Rock and 1½"Crusher Run)		24 TL/641.01 tons
TSCA-contaminated soils	7 TL/132.78 Tons	80 TL/1,800.84 tons
Select Backfill, Wolf Creek Plant (12-15 PI)	10 TL/125.14 Tons	338 TL/5,910.21 tons
C&D Debris (wooden portions of building stored in roll-off box)		1 30-yd. open-top box ≈4 tons 10 TL/175.72 tons
Topsoil, Horn Plant	6 TL/74.05 Tons	104 TL/1,337.34 tons
Bulk Hydraulic Liquids, Spent		3/165 Gallons

4. Number of Personnel Authorized Current Period			
Personnel Category:	Quantity:	Personnel Category:	Quantity:
Response Manager	1	Operator	2
FCA	1	Laborer/Operator	3
Foreman	1	Truck Driver/Laborer/Operator	1

5. Equipment Authorized for Current Period							
Item	Qty	Used	Not Used / or Down	Item	Qty	Used	Not Used / or Down
½ ton crew-cab pickup (RM)	1	1		Portable toilets	3	3	
¾ ton extended-cab	3	3		Hand-wash station	1	1	
¾ ton crew-cab flatbed w/ fuel cell	1	1		Skid steer with bucket/forks	1	1	
Plate Compactors	2	2		Bobcat TS90			
40' x 8' office trailer	1	1		Mini-excavator (Bobcat E85)	1	1	
70 kW Generator	1	1		2,000-gallon Water Truck	1	1	
Passenger car, FCA	1	1		Excavator (JD 210G)	1	1	
2" centrifugal pump/hoses	1	1		Front End Loader (JD 544K)	1	1	
20' Conex Box	1	1		Bulldozer (JD 650K-LGP)	1	1	
Welding Unit	1	1		Drum Roller/Compactor	1	1	

6. Comments / Amendments (Include Time)	

Signature of OSC	Date	Signature of RM	Date
------------------	------	-----------------	------