



DAILY WORK ORDER

Operating Period: 02/06/19			Task Order: 0618F0308		Page 1 of 1		
Project Name: F.J. Doyle Salvage Site			OSC: Gary Moore/Paige Delgado/Nicolas Brescia				
Location (City, State): Leonard, Texas			Shift: <u>1</u> 2	Start Time: 07:00	Stop Time: 17:30		
1. Work Authorized for the Period			Work Accomplished for the Period				
1) Continue restoration of approved on-site and off-site areas, specifically Grid(s) No. FJD04-01, DRA04 and DRA05; 2) Continue/complete final restoration in previously backfilled grids, specifically Grid(s) No. DRA02, DRA03, DRA022 and along western site boundary in FJD04; 3) Continue removal reporting and T&D scheduling.			1) In Progress: Restoration of on-site and off-site grids and other approved areas; specifically, Grid(s) No. FJD04-01, DRA04 and DRA05; 2) In Progress: Final restoration in DRA02, DRA03, DRA06 and DRA022 (sod installation); 3) In Progress: Removal reporting and task scheduling.				
OSC Signature: <i>[Signature]</i>		Date: <u>2/6/19</u>	OSC Signature: <i>[Signature]</i>		Date: <u>2/6/19</u>		
RM Signature: <i>[Signature]</i>		Date: <u>2/6/19</u>	RM Signature: <i>[Signature]</i>		Date: <u>2/6/19</u>		
2. Upcoming Work Authorized							
Resume excavations and off-site T&D of remaining non-TSCA and TSCA-contaminated soils; continue restoration of cleared grids, as directed.							
3. Quantity / Volume Tracking:							
<u>Description:</u>			<u>Current Period:</u>		<u>Total to Date:</u>		
2"- 3" Limestone Rock (Haul Road)					5 TL/56.64 tons		
Non-regulated, non-hazardous soils					261 TL/5,983.73 tons		
Parking Lot (3" Surge Rock and 1½"Crusher Run)					24 TL/641.01 tons		
TSCA-contaminated soils					80 TL/1,800.84 tons		
Select Backfill, Wolf Creek Plant (12-15 PI)			10 TL/127.15 Tons		348 TL/6,037.36 tons		
C&D Debris (wooden portions of building stored in roll-off box)					1 30-yd. open-top box ≈4 tons		
Topsoil, Horn Plant					10 TL/175.72 tons		
Bulk Hydraulic Liquids, Spent					104 TL/1,337.34 tons		
					3/165 Gallons		
4. Number of Personnel Authorized Current Period							
<u>Personnel Category:</u>		<u>Quantity:</u>		<u>Personnel Category:</u>		<u>Quantity:</u>	
Response Manager		1		Operator		2	
FCA		1		Laborer/Operator		3	
Foreman		1		Truck Driver/Laborer/Operator		1	
5. Equipment Authorized for Current Period							
<u>Item</u>	<u>Qty</u>	<u>Used</u>	<u>Not Used / or Down</u>	<u>Item</u>	<u>Qty</u>	<u>Used</u>	<u>Not Used / or Down</u>
½ ton crew-cab pickup (RM)	1	1		Portable toilets	3	3	
¾ ton extended-cab	3	3		Hand-wash station	1	1	
¾ ton crew-cab flatbed w/ fuel cell	1	1		Skid steer with bucket/forks	1	1	
Plate Compactors	2	2		Bobcat TS90			
40' x 8' office trailer	1	1		Mini-excavator (Bobcat E85)	1	1	
70 kW Generator	1	1		2,000-gallon Water Truck	1	1	
Passenger car, FCA	1	1		Excavator (JD 210G)	1	1	
2" centrifugal pump/hoses	1	1		Front End Loader (JD 544K)	1	1	
20' Conex Box	1	1		Bulldozer (JD 650K-LGP)	1	1	
Welding Unit	1	1		Drum Roller/Compactor	1	1	
6. Comments / Amendments (Include Time)							
Signature of OSC				Signature of RM			
Date				Date			