



DAILY WORK ORDER

Operating Period: 02/07/19		Task Order: 0618F0308		Page 1 of 1			
Project Name: F.J. Doyle Salvage Site		OSC: Gary Moore/Paige Delgado/Nicolas Brescia					
Location (City, State): Leonard, Texas		Shift: 1 2	Start Time: 06:30	Stop Time: 17:30			
1. Work Authorized for the Period		Work Accomplished for the Period					
1) Continue excavations and off-site T&D of TSCA-contaminated soils from Grid No. FJD04-04; 2) Dewater Grid(s) No. DRA04 and DRA05; 3) Continue removal reporting and T&D scheduling.		1) In Progress: Excavations and off-site T&D of TSCA-contaminated soils from Grid No. FJD04-04; 2) In Progress: Dewatering Grid(s) No. DRA04 and DRA05; 3) In Progress: Removal reporting and task scheduling.					
OSC Signature: <i>[Signature]</i> RM Signature: <i>[Signature]</i>		Date: 2/7/19 Date: 2/7/19	OSC Signature: <i>[Signature]</i> RM Signature: <i>[Signature]</i>		Date: 2/7/19 Date: 2/7/19		
2. Upcoming Work Authorized							
Continue excavations and off-site T&D of remaining non-TSCA and TSCA-contaminated soils; continue restoration of cleared grids, as directed.							
3. Quantity / Volume Tracking:							
<u>Description:</u>		<u>Current Period:</u>		<u>Total to Date:</u>			
2" - 3" Limestone Rock (Haul Road)				5 TL/56.64 tons			
Non-regulated, non-hazardous soils				261 TL/5,983.73 tons			
Parking Lot (3" Surge Rock and 1 1/2" Crusher Run)				24 TL/641.01 tons			
TSCA-contaminated soils		16 TL/325.14 Tons		96 TL/2,125.98 tons			
Select Backfill, Wolf Creek Plant (12-15 PI)		10 TL/128 Tons		358 TL/6,165.36 tons			
C&D Debris (wooden portions of building stored in roll-off box)				1 30-yd. open-top box ≈ 4 tons 10 TL/175.72 tons			
Topsoil, Horn Plant				104 TL/1,337.34 tons			
Bulk Hydraulic Liquids, Spent				3/165 Gallons			
4. Number of Personnel Authorized Current Period							
<u>Personnel Category:</u>		<u>Quantity:</u>		<u>Personnel Category:</u>		<u>Quantity:</u>	
Response Manager		1		Operator		2	
FCA		1		Laborer/Operator		3	
Foreman		1		Truck Driver/Laborer/Operator		1	
5. Equipment Authorized for Current Period							
<u>Item</u>	<u>Qty</u>	<u>Used</u>	<u>Not Used / or Down</u>	<u>Item</u>	<u>Qty</u>	<u>Used</u>	<u>Not Used / or Down</u>
1/2 ton crew-cab pickup (RM)	1	1		Portable toilets	3	3	
3/4 ton extended-cab	3	3		Hand-wash station	1	1	
3/4 ton crew-cab flatbed w/ fuel cell	1	1		Skid steer with bucket/forks	1	1	
Plate Compactors	2	2		Bobcat TS90			
40' x 8' office trailer	1	1		Mini-excavator (Bobcat E85)	1	1	
70 kW Generator	1	1		2,000-gallon Water Truck	1	1	
Passenger car, FCA	1	1		Excavator (JD 210G)	1	1	
2" centrifugal pump/hoses	1	1		Front End Loader (JD 544K)	1	1	
20' Conex Box	1	1		Bulldozer (JD 650K-LGP)	1	1	
Welding Unit	1	1		Drum Roller/Compactor	1	1	
6. Comments / Amendments (Include Time)							
Signature of OSC				Signature of RM			
Date				Date			