



DAILY WORK ORDER

Operating Period: 02/11/19				Task Order: 0618F0308		Page 1 of 1	
Project Name: F.J. Doyle Salvage Site				OSC: Gary Moore/Paige Delgado/Nicolas Brescia			
Location (City, State): Leonard, Texas				Shift: 1 2	Start Time: 07:00	Stop Time: 13:30	
1. Work Authorized for the Period				Work Accomplished for the Period			
1) Commence/complete dewatering Grid No. FJD04-04; 2) Clean/sweep N. Poplar Street and entrance/exit to school parking lot; 3) Continue removal reporting and T&D scheduling.				1) Complete: Dewatering accumulated rainwater in Grid No. FJD04-04; 2) Complete: Cleaning/sweeping on N. Poplar Street and N. Cedar Street; 3) In Progress: Removal reporting and task scheduling.			
OSC Signature:		Date:		OSC Signature:		Date:	
RM Signature:		Date: 2/11/19		RM Signature:		Date: 2/11/19	
2. Upcoming Work Authorized							
Resume/complete excavations and off-site T&D of remaining non-TSCA and TSCA-contaminated soils; continue/complete restoration of cleared grids, as directed. Commence construction of parking lot.							
3. Quantity / Volume Tracking:							
<u>Description:</u>				<u>Current Period:</u>		<u>Total to Date:</u>	
2" - 3" Limestone Rock (Haul Road)						5 TL/56.64 tons	
Non-regulated, non-hazardous soils						261 TL/5,983.73 tons	
Parking Lot (3" Surge Rock and 1 1/2" Crusher Run)						24 TL/641.01 tons	
TSCA-contaminated soils						106 TL/2,336.84 tons	
Select Backfill, Wolf Creek Plant (12-15 PI)				4 TL/50.4 Tons		398 TL/6,675.76 tons	
C&D Debris (wooden portions of building stored in roll-off box)						1 30-yd. open-top box ≈ 4 tons	
Topsoil, Horn Plant						10 TL/175.72 tons	
Bulk Hydraulic Liquids, Spent						3/165 Gallons	
4. Number of Personnel Authorized Current Period							
<u>Personnel Category:</u>		<u>Quantity:</u>		<u>Personnel Category:</u>		<u>Quantity:</u>	
Response Manager		1		Operator		2	
FCA		1		Laborer/Operator		3	
Foreman		1		Truck Driver/Laborer/Operator		1	
5. Equipment Authorized for Current Period							
<u>Item</u>	<u>Qty</u>	<u>Used</u>	<u>Not Used / or Down</u>	<u>Item</u>	<u>Qty</u>	<u>Used</u>	<u>Not Used / or Down</u>
1/2 ton crew-cab pickup (RM)	1	1		Portable toilets	3	3	
3/4 ton extended-cab	3	3		Hand-wash station	1	1	
3/4 ton crew-cab flatbed w/ fuel cell	1	1		Skid steer with bucket/forks	1	1	
Plate Compactors	2	2		Bobcat TS90			
40' x 8' office trailer	1	1		Mini-excavator (Bobcat E85)	1	1	
70 kW Generator	1	1		*2,000-gallon Water Truck	1	1	
Passenger car, FCA	1	1		Excavator (JD 210G)	1	1	
2" centrifugal pump/hoses	1	1		Front End Loader (JD 544K)	1	1	
20' Conex Box	1	1		Bulldozer (JD 650K-LGP)	1	1	
Welding Unit	1	1		Drum Roller/Compactor	1	1	
6. Comments / Amendments (Include Time)							
*Off-rent during this operational period.							
		2/11/19				2/11/19	
Signature of OSC		Date		Signature of RM		Date	