



DAILY WORK ORDER

Operating Period: 02/13/19		Task Order: 0618F0308		Page 1 of 1			
Project Name: F.J. Doyle Salvage Site		OSC: Gary Moore/Paige Delgado/Nicolas Brescia					
Location (City, State): Leonard, Texas		Shift: <u>1</u> 2	Start Time: 07:00	Stop Time: 17:30			
1. Work Authorized for the Period		Work Accomplished for the Period					
1) Complete excavations in Grid(s) No. FJD04-02, DRA07E and DRA08N; 2) Complete off-site T&D of TSCA-contaminated soils; 3) Complete off-site T&D of non-TSCA contaminated soils; 4) Continue property survey (western property boundary); 5) Continue backfilling remaining portions of FJD04; 6) Continue removal reporting and T&D scheduling.		1) Complete: Excavations in Grid(s) No. FJD04-02; DRA07E and DRA08N; 2) Complete: Off-site T&D of TSCA-contaminated soils; 3) Complete: Off-site T&D of non-TSCA contaminated soils; 4) In Progress: Property survey to confirm property boundary for privacy fence installation; 5) In Progress: Backfilling remaining portions of FJD04; 6) In Progress: Removal reporting and task scheduling.					
OSC Signature:		Date: <u>2/13/19</u>	OSC Signature:		Date: <u>2/13/19</u>		
RM Signature:		Date: <u>2/13/19</u>	RM Signature:		Date: <u>2/13/19</u>		
2. Upcoming Work Authorized							
Continue restoration of remaining grids, as directed. Commence construction of parking lot. Subcontractor to continue/complete sod installation in Grid(s) DRA04, DRA05, and DRA022. Subcontractor also to prepare cost estimates for seed vs. hydroseed of Grid No. FJD05.							
3. Quantity / Volume Tracking:							
<u>Description:</u>		<u>Current Period:</u>		<u>Total to Date:</u>			
2" - 3" Limestone Rock (Haul Road)				5 TL/56.64 tons			
Non-regulated, non-hazardous soils		2 TL/42.95 Tons		263 TL/6,026.68 tons			
Parking Lot (3" Surge Rock and 1 1/2" Crusher Run)				24 TL/641.01 tons			
TSCA-contaminated soils		1 TL/17.46 Tons		138 TL/2,989.86 tons			
Select Backfill, Wolf Creek Plant (12-15 PI)		10 TL/126 Tons		420 TL/6,941.86 tons			
C&D Debris (wooden portions of building stored in roll-off box)				1 30-yd. open-top box ≈ 4 tons 10 TL/175.72 tons			
Topsoil, Horn Plant				104 TL/1,337.34 tons			
Bulk Hydraulic Liquids, Spent				3/165 Gallons			
4. Number of Personnel Authorized Current Period							
<u>Personnel Category:</u>		<u>Quantity:</u>		<u>Personnel Category:</u>			
Response Manager		1		Operator			
FCA		1		Laborer/Operator			
Foreman		1		Truck Driver/Laborer/Operator			
				1			
5. Equipment Authorized for Current Period							
<u>Item</u>	<u>Qty</u>	<u>Used</u>	<u>Not Used / or Down</u>	<u>Item</u>	<u>Qty</u>	<u>Used</u>	<u>Not Used / or Down</u>
1/2 ton crew-cab pickup (RM)	1	1		Portable toilets	3	3	
3/4 ton extended-cab	3	3		Hand-wash station	1	1	
3/4 ton crew-cab flatbed w/ fuel cell	1	1		Skid steer with bucket/forks	1	1	
Plate Compactors	2	2		Bobcat TS90			
40' x 8' office trailer	1	1		Mini-excavator (Bobcat E85)	1	1	
70 kW Generator	1	1		Excavator (JD 210G)	1	1	
Passenger car, FCA	1	1		Front End Loader (JD 544K)	1	1	
*2" centrifugal pump/hoses	1	1		Bulldozer (JD 650K-LGP)	1	1	
20' Conex Box	1	1		Drum Roller/Compactor	1	1	
				*Welding Unit	1	1	
6. Comments / Amendments (Include Time)							
*Off-rent during current operational period.							
Signature of OSC:		Date: <u>2/13/19</u>		Signature of RM:		Date: <u>2/13/19</u>	