







DAILY WORK ORDER

Operating Period: 02/20/19 - 2/28/19				Task Order: 0618F0308		Page 1 of 1	
Project Name: F.J. Doyle Salvage Site				OSC: Gary Moore/Paige Delgado/Nicolas Brescia			
Location (City, State): Leonard, Texas				Shift: 1 2		Start Time: 07:00	
						Stop Time: 17:00	
1. Work Authorized for the Period				Work Accomplished for the Period			
1) Continue addressing post-demobilization removal punch-list; 2) Continue removal reporting and scheduling.				1) In Progress: Continue addressing remaining removal punch-list items; 2) In Progress: Removal reporting and task scheduling.			
OSC Signature: 		Date: 2/25/19		OSC Signature: 		Date: 2/25/19	
RM Signature: 		Date: 2/20/19		RM Signature: 		Date: 2/20/19	
2. Upcoming Work Authorized							
Continue addressing outstanding post-demobilization punch-list items; preparation and submittal of removal reports. This Daily Work Order (DWO) has been prepared to address the period from 2/20/19 to 2/28/19.							
3. Quantity / Volume Tracking:							
<u>Description:</u>				<u>Current Period:</u>		<u>Total to Date:</u>	
2" - 3" Limestone Rock (Haul Road)						5 TL/56.64 tons	
Non-regulated, non-hazardous soils						263 TL/6,026.68 tons	
Parking Lot (3" Surge Rock and 1 1/2" Crusher Run)				3 TL/78.99 Tons		30 TL/801.97 tons	
TSCA-contaminated soils						150 TL/3,240.68 tons	
Select Backfill, Wolf Creek Plant (12-15 PI)						484 TL/7,871.81 tons	
C&D Debris (wooden portions of building stored in roll-off box)						1 30-yd. open-top box ≈ 4 tons 10 TL/175.72 tons	
Topsoil, Horn Plant						115 TL/1,472.91 tons	
Bulk Hydraulic Liquids, Spent						3/165 Gallons	
4. Number of Personnel Authorized Current Period							
<u>Personnel Category:</u>		<u>Quantity:</u>		<u>Personnel Category:</u>		<u>Quantity:</u>	
*Response Manager		1		Operator		0	
*FCA		1		Laborer/Operator		0	
Foreman		0		Truck Driver/Laborer/Operator		0	
5. Equipment Authorized for Current Period							
<u>Item</u>	<u>Qty</u>	<u>Used</u>	<u>Not Used / or Down</u>	<u>Item</u>	<u>Qty</u>	<u>Used</u>	<u>Not Used / or Down</u>
6. Comments / Amendments (Include Time)							
*Working off-site during current operational period as specified in DWO.							
** Approved subcontractor, Texas Yard Pros, will be performing scheduled work at the site during current operational period.							
		2/25/19				2/20/19	
Signature of OSC		Date		Signature of RM		Date	