

## DAILY WORK ORDER

Operating Period: 03/01/19						Task Order: 0618F0308		Page 1 of 1			
Project Name: F.J. Doyle Salvage Site						OSC: Gary Moore/Paige Delgado/Nicolas Brescia					
Location (City, State): Leonard, Texas						Shift: <div style="text-align: center;">1   2</div>		Start Time: 07:00		Stop Time: 17:00	
<b>1. Work Authorized for the Period</b>						<b>Work Accomplished for the Period</b>					
1) Continue addressing post-demobilization removal punch-list; 2) Continue removal reporting and scheduling.						1) In Progress: Continue addressing remaining removal punch-list items; 2) In Progress: Removal reporting and task scheduling.					
OSC Signature: [Signature]				Date: 3/5/19		OSC Signature: [Signature]				Date: 3/5/19	
RM Signature: [Signature]				Date: 3/5/19		RM Signature: [Signature]				Date: 3/5/19	
<b>2. Upcoming Work Authorized</b>											
Continue/completed addressing outstanding post-demobilization punch-list items; complete preparation and submittal of removal reports. This Daily Work Order (DWO) has been prepared to address the period from 3/01/19 through 3/17/19.											
<b>3. Quantity / Volume Tracking:</b>											
<b>Description:</b>						<b>Current Period:</b>			<b>Total to Date:</b>		
2"- 3" Limestone Rock (Haul Road)									5 TL/56.64 tons		
Non-regulated, non-hazardous soils									263 TL/6,026.68 tons		
Parking Lot (3" Surge Rock and 1½" Crusher Run)									30 TL/801.97 tons		
TSCA-contaminated soils									150 TL/3,240.68 tons		
Select Backfill, Wolf Creek Plant (12-15 PI)									484 TL/7,871.81 tons		
C&D Debris (wooden portions of building stored in roll-off box)									1 30-yd. open-top box ≈ 4 tons 10 TL/175.72 tons		
Topsoil, Horn Plant									115 TL/1,472.91 tons		
Bulk Hydraulic Liquids, Spent									3/165 Gallons		
<b>4. Number of Personnel Authorized Current Period</b>											
<b>Personnel Category:</b>			<b>Quantity:</b>			<b>Personnel Category:</b>			<b>Quantity:</b>		
*Response Manager			1			Operator			0		
*FCA			1			Laborer/Operator			0		
Foreman			0			Truck Driver/Laborer/Operator			0		
<b>5. Equipment Authorized for Current Period</b>											
<b>Item</b>		<b>Qty</b>	<b>Used</b>	<b>Not Used / or Down</b>	<b>Item</b>		<b>Qty</b>	<b>Used</b>	<b>Not Used / or Down</b>		
<b>6. Comments / Amendments (Include Time)</b>											
**Working off-site during current operational period as specified in DWO. ** Approved subcontractor, Texas Yard Pros, will be performing scheduled work at the site during current operational period.											
[Signature] 3/5/19				[Signature] 3/5/19							
Signature of OSC      Date				Signature of RM      Date							