

**From:** [Delgado, Paige](#)  
**To:** [Smith, Monica](#); [Crossland, Ronnie](#); [Gray, David](#)  
**Cc:** [Petersen, Chris](#); [Moore, Gary](#); [Martin, John](#); [Foster, Althea](#); [Webster, Susan](#)  
**Subject:** FJ Doyle Site Status Update - 1/3/19  
**Date:** Thursday, January 3, 2019 12:57:45 PM

---

On 1/3/19, the OSC and (ERRS/START) contractors returned to the FJ Doyle site in Leonard, TX to resume the removal of soils contaminated by PCBs and heavy metals from the FJ Doyle site and adjacent residential properties. Unfortunately, due to heavy rains and flooding at the site, site operations were limited to equipment maintenance, securing the site fence and storm water control measures, and planning/financial/documentation activities with a reduced crew and schedule.

On 1/4/19, the OSC and ERRS/START contractors will return to the FJ Doyle site to resume the excavation of soils contaminated with PCBs and heavy metals and restoration of the previously excavated residential properties.

Please let me know if you have any questions or need additional information.

Thank you