From: Moore, Gary

To: <u>Gray, David; Edlund, Carl</u>

Cc: Smith, Monica; Petersen, Chris; Crossland, Ronnie; Webster, Susan; Delgado, Paige; Martin, John

Subject: RE: F.J. Doyle Salvage Site (Update for 1/21/19)

Date: Saturday, January 19, 2019 8:28:22 AM

On 1/18/19 (Friday), the EPA Team (1 EPA, 1 START, 9 ERRS) worked a full day on the restoration of previously excavated residential properties; excavation of PCBs and heavy metal contaminated soils; and disposal of TSCA and Non-TSCA soils. These activities were expected to continue on 1/19/19 (Saturday) but overnight weather conditions impacted operations. The above activities will resume on 1/21/19 (Monday). The completion of this project is anticipated to be completed by mid to late February barring significant weather impacts.

From: Moore, Gary

Sent: Thursday, January 17, 2019 7:11 PM

To: Gray, David <gray.david@epa.gov>; Edlund, Carl <edlund.carl@epa.gov>

Cc: Smith, Monica <smith.monica@epa.gov>; Petersen, Chris <petersen.chris@epa.gov>; Crossland, Ronnie <Crossland.Ronnie@epa.gov>; Webster, Susan <webster.susan@epa.gov>; Delgado, Paige <Delgado.Paige@epa.gov>; Martin, John <martin.john@epa.gov>

Subject: RE: F.J. Doyle Salvage Site

On 1/17/19, the EPA Team (1 EPA, 1 START, 9 ERRS) worked a full day (10 hrs) on the restoration of previously excavated residential properties; excavation of PCBs and heavy metal contaminated soils; and disposal of TSCA and Non-TSCA soils. The above activities will continue on 1/18/19. We are expecting rainfall on the Friday night into Saturday morning which may impact activities for Saturday, (1/19/19). The completion of this project is anticipated by mid-February barring significant weather impacts.

From: Moore, Gary

Sent: Wednesday, January 16, 2019 7:04 PM

To: Gray, David <gray.david@epa.gov>; Edlund, Carl <edlund.carl@epa.gov>

Cc: Smith, Monica <smith.monica@epa.gov>; Petersen, Chris petersen.chris@epa.gov>; Crossland, Ronnie <<u>Crossland.Ronnie@epa.gov</u>>; Webster, Susan <<u>webster.susan@epa.gov</u>>; Delgado, Paige <<u>Delgado.Paige@epa.gov</u>>; Martin, John

Subject: RE: F.J. Doyle Salvage Site

On 1/16/19, the EPA Team (1 EPA, 1 START, 10 ERRS) worked a full day (10 hrs) on the restoration of previously excavated residential properties; excavation of PCBs and heavy metal contaminated soils; and disposal of TSCA and Non-TSCA soils. The above activities will continue on 1/17/19. The completion of this project is anticipated by mid-February barring significant weather impacts.

From: Moore, Gary

Sent: Tuesday, January 15, 2019 7:42 PM

To: Gray, David <<u>gray.david@epa.gov</u>>; Edlund, Carl <<u>edlund.carl@epa.gov</u>>

Cc: Smith, Monica <smith.monica@epa.gov>; Petersen, Chris <petersen.chris@epa.gov>; Crossland, Ronnie <<u>Crossland.Ronnie@epa.gov</u>>; Webster, Susan <<u>webster.susan@epa.gov</u>>; Delgado, Paige <<u>Delgado.Paige@epa.gov</u>>; Martin, John <<u>martin.john@epa.gov</u>>

Subject: RE: F.J. Doyle Salvage Site

On 1/15/19, the EPA Team (1 EPA, 1 START, 10 ERRS) worked a full day (10 hrs) on the restoration of previously excavated residential properties; excavation of PCBs and heavy metal contaminated soils; and disposal of TSCA and Non-TSCA soils. The above activities will continue on 1/16/19. The completion of this project is anticipated by mid-February barring significant weather impacts.

From: Moore, Gary

Sent: Monday, January 14, 2019 5:15 PM

To: Gray, David <<u>gray.david@epa.gov</u>>; Edlund, Carl <<u>Edlund.Carl@epa.gov</u>>

Cc: Smith, Monica <<u>smith.monica@epa.gov</u>>; Petersen, Chris <<u>petersen.chris@epa.gov</u>>; Crossland, Ronnie <<u>Crossland.Ronnie@epa.gov</u>>; Webster, Susan <<u>webster.susan@epa.gov</u>>; Delgado, Paige <<u>Delgado.Paige@epa.gov</u>>; Martin, John <<u>martin.john@epa.gov</u>>

Subject: F.J. Doyle Salvage Site

On 1/14/19, full crews worked a full day on the restoration of previously excavated residential properties; excavation of PCBs and heavy metal contaminated soils; and disposal of TSCA and Non-TSCA soils. The above activities will continue tomorrow. The completion of this project is anticipated by mid-February.

Sent from my iPhone