

From: [Moore, Gary](#)
To: [Gray, David](#); [Edlund, Carl](#)
Cc: [Smith, Monica](#); [Petersen, Chris](#); [Crossland, Ronnie](#); [Webster, Susan](#); [Delgado, Paige](#); [Martin, John](#)
Subject: RE: F.J. Doyle Salvage Site (Update for 1/22/19)
Date: Wednesday, January 23, 2019 8:12:06 PM

On 1/23/19, the EPA Team (1 EPA, 1 START, 9 ERRS) worked a full day on the restoration of previously excavated residential properties; excavation of PCBs and heavy metal contaminated soils; and, disposal of TSCA and Non-TSCA soils. The completion of this project is anticipated to be completed by mid to late February barring continued weather related impacts.

From: Moore, Gary
Sent: Tuesday, January 22, 2019 6:59 PM
To: Gray, David <gray.david@epa.gov>; Edlund, Carl <edlund.carl@epa.gov>
Cc: Smith, Monica <smith.monica@epa.gov>; Petersen, Chris <petersen.chris@epa.gov>; Crossland, Ronnie <Crossland.Ronnie@epa.gov>; Webster, Susan <webster.susan@epa.gov>; Delgado, Paige <Delgado.Paige@epa.gov>; Martin, John <martin.john@epa.gov>
Subject: RE: F.J. Doyle Salvage Site (Update for 1/22/19)

On 1/22/19, the EPA Team (1 EPA, 1 START, 9 ERRS) worked a full day on the restoration of previously excavated residential properties; excavation of PCBs and heavy metal contaminated soils; and, disposal of TSCA and Non-TSCA soils. Weather conditions at the end of the day impacted operations. The completion of this project is anticipated to be completed by mid to late February barring continued weather related impacts.

From: Moore, Gary
Sent: Monday, January 21, 2019 7:51 AM
To: Gray, David <gray.david@epa.gov>; Edlund, Carl <edlund.carl@epa.gov>
Cc: Smith, Monica <smith.monica@epa.gov>; Petersen, Chris <petersen.chris@epa.gov>; Crossland, Ronnie <Crossland.Ronnie@epa.gov>; Webster, Susan <webster.susan@epa.gov>; Delgado, Paige <Delgado.Paige@epa.gov>; Martin, John <martin.john@epa.gov>
Subject: RE: F.J. Doyle Salvage Site (Update for 1/21/19) - Revised

On 1/18/19 (Friday), the EPA Team (1 EPA, 1 START, 9 ERRS) worked a full day on the restoration of previously excavated residential properties; excavation of PCBs and heavy metal contaminated soils; and, disposal of TSCA and Non-TSCA soils. The Team was unable to work on 1/19/19 (Saturday) as a result of weather conditions overnight and into the morning hours. The Team resumed the above activities on 1/21/19 (Monday). The completion of this project is anticipated to be completed by mid to late February barring continued weather related impacts.

From: Moore, Gary
Sent: Saturday, January 19, 2019 8:28 AM
To: Gray, David <gray.david@epa.gov>; Edlund, Carl <edlund.carl@epa.gov>
Cc: Smith, Monica <smith.monica@epa.gov>; Petersen, Chris <petersen.chris@epa.gov>; Crossland, Ronnie <Crossland.Ronnie@epa.gov>; Webster, Susan <webster.susan@epa.gov>; Delgado, Paige

<Delgado.Paige@epa.gov>; Martin, John <martin.john@epa.gov>

Subject: RE: F.J. Doyle Salvage Site (Update for 1/21/19)

On 1/18/19 (Friday), the EPA Team (1 EPA, 1 START, 9 ERRS) worked a full day on the restoration of previously excavated residential properties; excavation of PCBs and heavy metal contaminated soils; and disposal of TSCA and Non-TSCA soils. These activities were expected to continue on 1/19/19 (Saturday) but overnight weather conditions impacted operations. The above activities will resume on 1/21/19 (Monday). The completion of this project is anticipated to be completed by mid to late February barring significant weather impacts.

From: Moore, Gary

Sent: Thursday, January 17, 2019 7:11 PM

To: Gray, David <gray.david@epa.gov>; Edlund, Carl <edlund.carl@epa.gov>

Cc: Smith, Monica <smith.monica@epa.gov>; Petersen, Chris <petersen.chris@epa.gov>; Crossland, Ronnie <Crossland.Ronnie@epa.gov>; Webster, Susan <webster.susan@epa.gov>; Delgado, Paige <Delgado.Paige@epa.gov>; Martin, John <martin.john@epa.gov>

Subject: RE: F.J. Doyle Salvage Site

On 1/17/19, the EPA Team (1 EPA, 1 START, 9 ERRS) worked a full day (10 hrs) on the restoration of previously excavated residential properties; excavation of PCBs and heavy metal contaminated soils; and disposal of TSCA and Non-TSCA soils. The above activities will continue on 1/18/19. We are expecting rainfall on the Friday night into Saturday morning which may impact activities for Saturday, (1/19/19). The completion of this project is anticipated by mid-February barring significant weather impacts.

From: Moore, Gary

Sent: Wednesday, January 16, 2019 7:04 PM

To: Gray, David <gray.david@epa.gov>; Edlund, Carl <edlund.carl@epa.gov>

Cc: Smith, Monica <smith.monica@epa.gov>; Petersen, Chris <petersen.chris@epa.gov>; Crossland, Ronnie <Crossland.Ronnie@epa.gov>; Webster, Susan <webster.susan@epa.gov>; Delgado, Paige <Delgado.Paige@epa.gov>; Martin, John <martin.john@epa.gov>

Subject: RE: F.J. Doyle Salvage Site

On 1/16/19, the EPA Team (1 EPA, 1 START, 10 ERRS) worked a full day (10 hrs) on the restoration of previously excavated residential properties; excavation of PCBs and heavy metal contaminated soils; and disposal of TSCA and Non-TSCA soils. The above activities will continue on 1/17/19. The completion of this project is anticipated by mid-February barring significant weather impacts.

From: Moore, Gary

Sent: Tuesday, January 15, 2019 7:42 PM

To: Gray, David <gray.david@epa.gov>; Edlund, Carl <edlund.carl@epa.gov>

Cc: Smith, Monica <smith.monica@epa.gov>; Petersen, Chris <petersen.chris@epa.gov>; Crossland, Ronnie <Crossland.Ronnie@epa.gov>; Webster, Susan <webster.susan@epa.gov>; Delgado, Paige

<Delgado.Paige@epa.gov>; Martin, John <martin.john@epa.gov>

Subject: RE: F.J. Doyle Salvage Site

On 1/15/19, the EPA Team (1 EPA, 1 START, 10 ERRS) worked a full day (10 hrs) on the restoration of previously excavated residential properties; excavation of PCBs and heavy metal contaminated soils; and disposal of TSCA and Non-TSCA soils. The above activities will continue on 1/16/19. The completion of this project is anticipated by mid-February barring significant weather impacts.

From: Moore, Gary

Sent: Monday, January 14, 2019 5:15 PM

To: Gray, David <gray.david@epa.gov>; Edlund, Carl <Edlund.Carl@epa.gov>

Cc: Smith, Monica <smith.monica@epa.gov>; Petersen, Chris <petersen.chris@epa.gov>; Crossland, Ronnie <Crossland.Ronnie@epa.gov>; Webster, Susan <webster.susan@epa.gov>; Delgado, Paige <Delgado.Paige@epa.gov>; Martin, John <martin.john@epa.gov>

Subject: F.J. Doyle Salvage Site

On 1/14/19, full crews worked a full day on the restoration of previously excavated residential properties; excavation of PCBs and heavy metal contaminated soils; and disposal of TSCA and Non-TSCA soils. The above activities will continue tomorrow. The completion of this project is anticipated by mid-February.

Sent from my iPhone