

From: [Moore, Gary](#)
To: [Gray, David](#); [Edlund, Carl](#)
Cc: [Smith, Monica](#); [Petersen, Chris](#); [Crossland, Ronnie](#); [Webster, Susan](#); [Delgado, Paige](#); [Martin, John](#)
Subject: RE: F.J. Doyle Salvage Site
Date: Wednesday, January 16, 2019 7:03:59 PM

On 1/16/19, the EPA Team (1 EPA, 1 START, 10 ERRS) worked a full day (10 hrs) on the restoration of previously excavated residential properties; excavation of PCBs and heavy metal contaminated soils; and disposal of TSCA and Non-TSCA soils. The above activities will continue on 1/17/19. The completion of this project is anticipated by mid-February barring significant weather impacts.

From: Moore, Gary
Sent: Tuesday, January 15, 2019 7:42 PM
To: Gray, David <gray.david@epa.gov>; Edlund, Carl <edlund.carl@epa.gov>
Cc: Smith, Monica <smith.monica@epa.gov>; Petersen, Chris <petersen.chris@epa.gov>; Crossland, Ronnie <Crossland.Ronnie@epa.gov>; Webster, Susan <webster.susan@epa.gov>; Delgado, Paige <Delgado.Paige@epa.gov>; Martin, John <martin.john@epa.gov>
Subject: RE: F.J. Doyle Salvage Site

On 1/15/19, the EPA Team (1 EPA, 1 START, 10 ERRS) worked a full day (10 hrs) on the restoration of previously excavated residential properties; excavation of PCBs and heavy metal contaminated soils; and disposal of TSCA and Non-TSCA soils. The above activities will continue on 1/16/19. The completion of this project is anticipated by mid-February barring significant weather impacts.

From: Moore, Gary
Sent: Monday, January 14, 2019 5:15 PM
To: Gray, David <gray.david@epa.gov>; Edlund, Carl <Edlund.Carl@epa.gov>
Cc: Smith, Monica <smith.monica@epa.gov>; Petersen, Chris <petersen.chris@epa.gov>; Crossland, Ronnie <Crossland.Ronnie@epa.gov>; Webster, Susan <webster.susan@epa.gov>; Delgado, Paige <Delgado.Paige@epa.gov>; Martin, John <martin.john@epa.gov>
Subject: F.J. Doyle Salvage Site

On 1/14/19, full crews worked a full day on the restoration of previously excavated residential properties; excavation of PCBs and heavy metal contaminated soils; and disposal of TSCA and Non-TSCA soils. The above activities will continue tomorrow. The completion of this project is anticipated by mid-February.

Sent from my iPhone