From: Delgado, Paige
To: Edlund, Carl

Cc: Gray, David; Smith, Monica; Crossland, Ronnie; Petersen, Chris; Martin, John; Webster, Susan; Moore, Gary

Subject: Re: FJ Doyle Removal Update -ER funding lapse

Date: Tuesday, January 8, 2019 9:31:02 AM

ER is the ERRS contractor performing the majority of the work at the FJ Doyle site. I overheard the crew discussing a possible lapse in funding to the company due to the shutdown and being unable to work after February 1. This would halt all progress at the FJ Doyle site removal and negatively affect the residences and community of Leonard, Texas. Please let us know if there's anything we can do to help facilitate the payment of invoices to ER so that we can complete this project. Thanks

```
Paige Delgado
EPA Region 6 OSC
469.371.2529
> On Jan 8, 2019, at 8:42 AM, Moore, Gary < Moore. Gary @epa.gov > wrote:
>
> Carl:
> We are hoping to be completed by mid-February. We may also need to do some asphalt road repairs which may
extend it some as we work through those issues with the city.
> Thanks
> Gary Moore
> -----Original Message-----
> From: Edlund, Carl
> Sent: Tuesday, January 08, 2019 8:09 AM
> To: Delgado, Paige < Delgado. Paige @epa.gov>
> Cc: Gray, David <gray.david@epa.gov>; Smith, Monica <smith.monica@epa.gov>; Crossland, Ronnie
<Crossland.Ronnie@epa.gov>; Petersen, Chris <petersen.chris@epa.gov>; Martin, John <martin.john@epa.gov>;
Moore, Gary < Moore. Gary @epa.gov>; Webster, Susan < webster.susan@epa.gov>
> Subject: Re: FJ Doyle Removal Update
> Thanks....do we know when it will be done?
> Sent from my iPad
>> On Jan 8, 2019, at 6:02 AM, Delgado, Paige < Delgado. Paige@epa.gov> wrote:
>> On 1/7/19, full crews worked a full day on restoration of previously excavated residential properties. Excavation
of soils contaminated by PCBs and heavy metals also continued today.
>>>
>>> Paige Delgado
>>> EPA Region 6 OSC
>>> 469.371.2529
```