







DAILY WORK ORDER

Operating Period: 12/10/18		Task Order: 0618F0308		Page 1 of 1			
Project Name: F.J. Doyle Salvage Site		OSC: Gary Moore/Paige Delgado					
Location (City, State): Leonard, Texas		Shift: 1 2	Start Time: 07:00	Stop Time: 15:30			
1. Work Authorized for the Period		Work Accomplished for the Period					
1) Resume off-site T&D of non-hazardous, non-regulated soils; 2) Commence dewatering excavated grids; clean out culverts underneath residential properties and inlets/outfalls;		1) In Progress: Resumption of disposal operations with non-hazardous, non-regulated soils; 2) In Progress: Dewatering of residential and site grids; cleaning out residential culverts; direct pumped rainwater along drainage ditches as directed.					
OSC Signature: 		Date: 12/10/18	OSC Signature: 		Date: 12/10/18		
RM Signature: 		Date: 12/10/18	RM Signature: 		Date: 12/10/18		
2. Upcoming Work Authorized							
Continue off-site T&D of non-hazardous, non-regulated soils, dewater excavated residential and site grids.							
3. Quantity / Volume Tracking:							
Description:		Current Period:		Total to Date:			
2"- 3" Limestone Rock (Haul Road)				5 Truck Loads - 47.25 tons			
Non-regulated, non-hazardous soils				25 Truck Loads - 651.71 tons			
Select Backfill, Wolf Creek Plant (12-15 PI)		12 Truck Loads - 207.37 tons (9 scale tickets received)		33 Truck Loads - 752.46 tons (30 scale tickets received)			
C&D Debris (wooden portions of building stored in roll-off box)				1 30-yd. open-top box ≈ 5 tons			
4. Number of Personnel Authorized Current Period							
Personnel Category:		Quantity:		Personnel Category:		Quantity:	
Response Manager		1		Operator		3	
FCA		1		Laborer		3	
Foreman		1		Truck Driver/Laborer		1	
5. Equipment Authorized for Current Period							
Item	Qty	Used	Not Used / or Down	Item	Qty	Used	Not Used / or Down
½ ton crew-cab pickup (RM)	1	1		Portable toilets	3	3	
½ ton extended-cab	2	2		Hand-wash station	1	1	
¾ ton crew-cab flatbed w/ fuel cell	1	1		Skid steer with bucket/forks	1	1	
1-ton dump-truck	1	1		Bobcat TS90			
½ -ton extended cab (POV)	1	1		Mini-excavator (Bobcat E85)	2	2	
40' x 8' office trailer	1	1		2,000-gallon Water Truck	1	1	
70 kW Generator	1	1		Excavator (JD 210G)	1	1	
Passenger car, FCA	1	1		Telescopic Forklift (JCB)	1	1	
20' Conex Box	1	1		Bulldozer (JD 650K-XLT)	1	1	
				2" centrifugal pump/hoses	1	1	
6. Comments / Amendments (Include Time)							
Signature of OSC				Signature of RM			
Date				Date			